

DAILY DRILLING REPORT (SYNTHETIC)

OIL-NHK-013 - Nahorkatiya-013

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Nahorkatiya / Tipam
Report Timestamp	2019-04-06 18:00:00
Current Depth	2214.0 m
Mud System	KCl Polymer WBM
Well Risk	Moderate (51.6/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
04-02 11:33	2084	2740	216	110	10.95	808/798	10.2	Normal
04-02 22:56	2098	2671	199	102	10.88	834/808	15.0	Normal
04-03 10:19	2113	2931	237	114	10.69	733/752	18.9	Normal
04-03 21:42	2127	2756	244	107	11.04	770/810	9.6	Normal
04-04 09:05	2142	2851	252	106	10.97	785/768	9.6	Normal
04-04 20:28	2156	2835	253	115	11.00	749/736	13.2	Normal
04-05 07:51	2171	2916	258	130	10.82	736/711	13.2	Normal
04-05 19:14	2185	2919	232	110	10.65	808/825	14.6	Normal
04-06 06:37	2200	2835	207	106	11.13	736/722	13.4	Normal
04-06 18:00	2214	2895	216	99	10.98	767/776	13.6	Normal

Operational Events / Lessons

NPT (High) at 1420 m: NPT at 1420 m in Tipam. No depth progress occurred during the recorded interval. Recorded downtime cause and maintenance action. Outcome: Downtime closed with maintenance record. Recommended action: Use offset NPT history in operational readiness review

Cementing Issue (High) at 1525 m: Cementing Issue at 1525 m in Tipam. Cement density/returns trend indicated placement uncertainty. Reduced displacement rate and monitored returns. Outcome: Placement completed with remedial monitoring recommendation. Cement returns 35% with density 15.75 ppg. Recommended action: Review nearby loss events before finalizing cement program

Torque Spike (Medium) at 1732 m: Torque Spike at 1732 m in Tipam. Sharp torque excursion occurred with RPM instability. Reamed short interval and circulated cuttings. Outcome: Drilling resumed at reduced mechanical loading. Torque 301 kNm, drag 10.9 t, ROP 12.0 m/h. Recommended action: Reduce WOB/RPM proactively near correlated torque-spike depth

Torque Spike (High) at 2040 m: Torque Spike at 2040 m in Tipam. Rotary speed fluctuated during constant pump rate. Adjusted rotary parameters and observed response. Outcome: Spike cleared with no equipment damage. Torque 378 kNm, drag 18.3 t, ROP 13.2 m/h. Recommended action: Reduce WOB/RPM proactively near correlated torque-spike depth

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.