

DAILY DRILLING REPORT (SYNTHETIC)

OIL-RDS-010 - Rudrasagar-010

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Rudrasagar / Girujan
Report Timestamp	2013-05-28 18:00:00
Current Depth	2163.0 m
Mud System	PHPA Water-Based Mud
Well Risk	Low (36.0/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
05-23 09:30	2083	2851	222	102	10.82	838/835	13.1	Normal
05-23 23:46	2092	2832	212	107	11.14	805/823	15.9	Normal
05-24 14:03	2101	2874	189	116	10.76	751/747	8.6	Normal
05-25 04:20	2110	2786	226	128	10.81	737/747	10.7	Normal
05-25 18:36	2119	2818	216	109	10.81	794/778	12.0	Normal
05-26 08:53	2128	2805	210	99	10.82	752/776	8.8	Normal
05-26 23:10	2136	2787	200	107	10.79	838/826	6.5	Normal
05-27 13:26	2145	2876	244	112	10.78	813/800	10.6	Normal
05-28 03:43	2154	2929	247	98	11.05	800/813	6.2	Normal
05-28 18:00	2163	2847	178	105	10.84	755/730	12.0	Normal

Operational Events / Lessons

Torque Spike (High) at 1505 m: Torque Spike at 1505 m in Girujan. High torque developed while WOB remained elevated. Paused drilling to verify BHA behaviour. Outcome: Rotary stability recovered after reaming. Torque 304 kNm, drag 13.3 t, ROP 13.0 m/h. Recommended action: Set warning on rapid torque rise with RPM instability

Torque Spike (Medium) at 1551 m: Torque Spike at 1551 m in Girujan. Torque rose without corresponding pressure anomaly. Adjusted rotary parameters and observed response. Outcome: Torque returned to operating band after parameter change. Torque 278 kNm, drag 14.2 t, ROP 8.1 m/h. Recommended action: Set warning on rapid torque rise with RPM instability

Kick (Medium) at 1688 m: Kick at 1688 m in Girujan. Unexpected background gas rise preceded influx. Stopped drilling and performed flow check. Outcome: Influx circulated out and overbalance restored. Gas 204 units; pit change +11.4 bbl; mud weight 10.27 ppg. Recommended action: Set flow-check trigger for unexplained pit gain

Mud Loss (Low) at 2047 m: Mud Loss at 2047 m in Girujan. Partial returns observed at shale shaker. Reduced pump rate and monitored active pits. Outcome: Interval drilled through with controlled losses. Flow balance: 785/709 LPM (in/out); pit change -5.2 bbl. Recommended action: Monitor pit volume continuously within +/-50 m of this depth

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.