

WELL COMPLETION REPORT (SYNTHETIC)

OIL-BGJ-003 - Baghjan-003

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000033
Field / District	Baghjan / Tinsukia
Block	OALP-IV-03
Basin	Assam-Arakan
Formation	Girujan (GRJ)
Spud / Completion	2012-11-30 / 2013-04-08
Measured / TVD	2316 m / 2287 m
Trajectory	Directional; inc 27.4 deg; az 141.7 deg
Formation Interval	1449-2003 m
Lithology	Argillaceous sandstone and shale
Pore Pressure Reference	2531 psi
Fracture Gradient	14.36 ppg
Mud System	KCl Polymer WBM
NWIS Well Risk	Critical (62.7/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	579	Surface
9 5/8 in casing	1343	Intermediate
7 in liner/casing	2038	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2013-03-27 2122 m	Stuck Pipe	Critical	Torque and drag increased while ROP declined. Mitigation: Reduce ROP and increase circulation before high-angle interval. Lesson: Avoid prolonged static periods in high-drag interval.
2012-12-16 410 m	Stuck Pipe	High	Rotary movement deteriorated progressively. Mitigation: Apply approved freeing procedure and avoid excessive overpull. Lesson: Rising torque plus falling ROP should trigger hole-cleaning action.
2013-01-11 882 m	Pressure Spike	High	Short-duration high-pressure excursion was recorded. Mitigation: Use pressure trend thresholds referenced to depth and flow rate. Lesson: Correlate pressure anomalies with flow before escalating risk.
2013-01-15 943 m	Stuck Pipe	High	Rotary movement deteriorated progressively. Mitigation: Apply approved freeing procedure and avoid excessive overpull. Lesson: Use offset stuck-pipe depth to increase circulation and reaming frequency.
2013-03-26 2106 m	Torque Spike	High	High torque developed while WOB remained elevated. Mitigation: Ream and condition hole if torque remains elevated. Lesson: Avoid simultaneous high WOB and high RPM in correlated interval.
2013-01-25 1116 m	Mud Loss	Medium	Intermittent circulation losses developed while drilling ahead. Mitigation: Optimize hydraulics and maintain conservative ROP through loss interval. Lesson: Track flow balance and pit volume trend before losses become severe.
2013-03-10 1845 m	Torque Spike	Medium	High torque developed while WOB remained elevated. Mitigation: Ream and condition hole if torque remains elevated. Lesson: Use offset torque trend to set adaptive operating envelope.

Completion Summary

The synthetic well reached 2316 m MD in the Girujan interval. The NWIS knowledge record links 8 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.