

WELL COMPLETION REPORT (SYNTHETIC)

OIL-BRH-004 - Borholla-004

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000046
Field / District	Borholla / Jorhat
Block	PEL-ASSAM-07
Basin	Assam-Arakan
Formation	Barail (BAR)
Spud / Completion	2010-01-03 / 2010-02-21
Measured / TVD	3248 m / 3211 m
Trajectory	Vertical; inc 2.2 deg; az 242.4 deg
Formation Interval	1972-3160 m
Lithology	Interbedded sandstone and shale
Pore Pressure Reference	4059 psi
Fracture Gradient	15.01 ppg
Mud System	PHPA Water-Based Mud
NWIS Well Risk	High (57.9/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	812	Surface
9 5/8 in casing	1883	Intermediate
7 in liner/casing	2858	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2010-01-15 944 m	Stuck Pipe	High	High drag was recorded while circulating remained possible. Mitigation: Improve hole cleaning, work pipe and back-ream within operating envelope. Lesson: Use offset stuck-pipe depth to increase circulation and reaming frequency.
2010-01-18 1162 m	Torque Spike	High	Torque rose without corresponding pressure anomaly. Mitigation: Reduce WOB/RPM and circulate before resuming normal parameters. Lesson: Torque-rate change is a useful precursor even when pressure is stable.
2010-01-25 1611 m	Stuck Pipe	High	Rotary movement deteriorated progressively. Mitigation: Apply approved freeing procedure and avoid excessive overpull. Lesson: Use offset stuck-pipe depth to increase circulation and reaming frequency.
2010-02-02 2075 m	Mud Loss	High	Intermittent circulation losses developed while drilling ahead. Mitigation: Spot graded LCM pill and circulate at reduced rate. Lesson: Prepare LCM package before approaching correlated offset-well loss depth.
2010-02-05 2304 m	Kick	High	Pit gain and flow with pumps off were observed. Mitigation: Maintain trip margin and use conservative connection practices. Lesson: Escalate connection-gas trends before entering correlated pressure zone.
2010-02-18 3076 m	NPT	High	Rotary and WOB remained at zero during downtime. Mitigation: Classify NPT cause consistently for offset-well learning. Lesson: Recurring equipment downtime should influence planning and spares.
2010-01-20 1295 m	Kick	Medium	Drilling break followed by positive flow check. Mitigation: Shut in, verify influx and circulate using approved well-control procedure. Lesson: Escalate connection-gas trends before entering correlated pressure zone.

Completion Summary

The synthetic well reached 3248 m MD in the Barail interval. The NWIS knowledge record links 12 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.