

WELL COMPLETION REPORT (SYNTHETIC)

OIL-BRH-005 - Borholla-005

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000058
Field / District	Borholla / Jorhat
Block	PEL-ASSAM-07
Basin	Assam-Arakan
Formation	Girujan (GRJ)
Spud / Completion	2009-12-01 / 2010-05-10
Measured / TVD	2279 m / 2241 m
Trajectory	Vertical; inc 2.6 deg; az 108.7 deg
Formation Interval	1056-1916 m
Lithology	Silty shale with sandstone lenses
Pore Pressure Reference	2199 psi
Fracture Gradient	14.83 ppg
Mud System	PHPA Water-Based Mud
NWIS Well Risk	Low (35.5/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	569	Surface
9 5/8 in casing	1321	Intermediate
7 in liner/casing	2005	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2010-01-03 598 m	Mud Loss	High	Partial returns observed at shale shaker. Mitigation: Spot graded LCM pill and circulate at reduced rate. Lesson: Use conservative hydraulics when re-entering equivalent loss-prone interval.
2010-01-18 811 m	Cementing Issue	High	Displacement pressure became unstable. Mitigation: Verify cement placement using pressure and volume balance. Lesson: Offset loss history should inform cementing hydraulics.
2010-01-24 886 m	Kick	High	Flow-out exceeded flow-in and gas units increased. Mitigation: Shut in, verify influx and circulate using approved well-control procedure. Lesson: Escalate connection-gas trends before entering correlated pressure zone.
2010-02-25 1319 m	Kick	High	Drilling break followed by positive flow check. Mitigation: Shut in, verify influx and circulate using approved well-control procedure. Lesson: Maintain mud-weight window using offset pressure evidence.
2010-04-13 1933 m	Cementing Issue	High	Cement returns were below planned percentage. Mitigation: Control displacement rate and reconcile pumped/returned volumes. Lesson: Volume imbalance is an important cement-placement warning.
2010-01-12 718 m	Stuck Pipe	Medium	High drag was recorded while circulating remained possible. Mitigation: Improve hole cleaning, work pipe and back-ream within operating envelope. Lesson: Rising torque plus falling ROP should trigger hole-cleaning action.
2010-01-18 802 m	Cementing Issue	Medium	Displacement pressure became unstable. Mitigation: Use staged cementing response when returns deteriorate. Lesson: Plan conservative displacement rate in weak formations.

Completion Summary

The synthetic well reached 2279 m MD in the Girujan interval. The NWIS knowledge record links 15 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.