

WELL COMPLETION REPORT (SYNTHETIC)

OIL-BRH-010 - Borholla-010

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000118
Field / District	Borholla / Jorhat
Block	PEL-ASSAM-07
Basin	Assam-Arakan
Formation	Girujan (GRJ)
Spud / Completion	2021-04-20 / 2021-09-15
Measured / TVD	1900 m / 1874 m
Trajectory	Directional; inc 34.0 deg; az 118.9 deg
Formation Interval	1027-1717 m
Lithology	Argillaceous sandstone and shale
Pore Pressure Reference	1949 psi
Fracture Gradient	14.95 ppg
Mud System	KCl Polymer WBM
NWIS Well Risk	Moderate (47.7/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	76	Conductor
13 3/8 in casing	475	Surface
9 5/8 in casing	1102	Intermediate
7 in liner/casing	1672	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2021-06-06 719 m	NPT	Critical	No depth progress occurred during the recorded interval. Mitigation: Maintain critical spares for recurring equipment failures. Lesson: Consistent NPT coding enables meaningful cross-well comparison.
2021-07-22 1269 m	Mud Loss	High	Flow-out dropped below flow-in with pit loss. Mitigation: Optimize hydraulics and maintain conservative ROP through loss interval. Lesson: Use conservative hydraulics when re-entering equivalent loss-prone interval.
2021-07-25 1296 m	Torque Spike	High	High torque developed while WOB remained elevated. Mitigation: Ream and condition hole if torque remains elevated. Lesson: Torque-rate change is a useful precursor even when pressure is stable.
2021-07-26 1316 m	Mud Loss	High	Active pit volume declined during stable pump rate. Mitigation: Spot graded LCM pill and circulate at reduced rate. Lesson: Track flow balance and pit volume trend before losses become severe.
2021-08-05 1434 m	NPT	High	Drilling parameters were stable but operations were suspended. Mitigation: Verify equipment health before resuming drilling. Lesson: Consistent NPT coding enables meaningful cross-well comparison.
2021-09-08 1823 m	Stuck Pipe	High	Torque and drag increased while ROP declined. Mitigation: Improve hole cleaning, work pipe and back-ream within operating envelope. Lesson: Rising torque plus falling ROP should trigger hole-cleaning action.
2021-06-07 733 m	Torque Spike	Medium	Rotary speed fluctuated during constant pump rate. Mitigation: Monitor torque derivative rather than absolute torque alone. Lesson: Torque-rate change is a useful precursor even when pressure is stable.

Completion Summary

The synthetic well reached 1900 m MD in the Girujan interval. The NWIS knowledge record links 17 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.