

WELL COMPLETION REPORT (SYNTHETIC)

OIL-BRH-011 - Borholla-011

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000130
Field / District	Borholla / Jorhat
Block	PEL-ASSAM-07
Basin	Assam-Arakan
Formation	Barail (BAR)
Spud / Completion	2014-08-10 / 2014-10-23
Measured / TVD	2694 m / 2647 m
Trajectory	Directional; inc 36.7 deg; az 295.1 deg
Formation Interval	1309-2118 m
Lithology	Interbedded sandstone and shale
Pore Pressure Reference	2678 psi
Fracture Gradient	15.81 ppg
Mud System	KCl Polymer WBM
NWIS Well Risk	High (57.5/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	673	Surface
9 5/8 in casing	1562	Intermediate
7 in liner/casing	2370	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2014-09-09 1226 m	Fishing Operation	Critical	Downhole tool remained unrecovered after freeing attempts. Mitigation: Use approved fishing program with controlled overpull and circulation. Lesson: Capture retrieval outcome as institutional knowledge.
2014-08-26 721 m	Torque Spike	High	Torque rose without corresponding pressure anomaly. Mitigation: Ream and condition hole if torque remains elevated. Lesson: Avoid simultaneous high WOB and high RPM in correlated interval.
2014-08-27 757 m	Mud Loss	High	Flow-out dropped below flow-in with pit loss. Mitigation: Optimize hydraulics and maintain conservative ROP through loss interval. Lesson: Track flow balance and pit volume trend before losses become severe.
2014-08-29 828 m	Stuck Pipe	High	Rotary movement deteriorated progressively. Mitigation: Condition mud and verify cuttings transport before connection. Lesson: Use offset stuck-pipe depth to increase circulation and reaming frequency.
2014-09-08 1192 m	Pressure Spike	High	Pressure trend exceeded recent moving baseline. Mitigation: Check solids loading and BHA hydraulics before drilling ahead. Lesson: Correlate pressure anomalies with flow before escalating risk.
2014-09-20 1595 m	Torque Spike	High	High torque developed while WOB remained elevated. Mitigation: Use staged parameter reduction to avoid torsional oscillation. Lesson: Avoid simultaneous high WOB and high RPM in correlated interval.
2014-09-25 1776 m	Stuck Pipe	High	High drag was recorded while circulating remained possible. Mitigation: Apply approved freeing procedure and avoid excessive overpull. Lesson: Use offset stuck-pipe depth to increase circulation and reaming frequency.

Completion Summary

The synthetic well reached 2694 m MD in the Barail interval. The NWIS knowledge record links 15 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.