

WELL COMPLETION REPORT (SYNTHETIC)

OIL-CHR-003 - Charali-003

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000035
Field / District	Charali / Biswanath
Block	PEL-ASSAM-08
Basin	Assam-Arakan
Formation	Barail (BAR)
Spud / Completion	2007-03-31 / 2007-08-07
Measured / TVD	2996 m / 2957 m
Trajectory	Vertical; inc 3.3 deg; az 308.9 deg
Formation Interval	1802-2816 m
Lithology	Interbedded sandstone and shale
Pore Pressure Reference	3772 psi
Fracture Gradient	15.55 ppg
Mud System	KCl Polymer WBM
NWIS Well Risk	Moderate (55.6/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	749	Surface
9 5/8 in casing	1737	Intermediate
7 in liner/casing	2636	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2007-05-26 1432 m	Torque Spike	High	Torque rose without corresponding pressure anomaly. Mitigation: Use staged parameter reduction to avoid torsional oscillation. Lesson: Torque-rate change is a useful precursor even when pressure is stable.
2007-06-06 1684 m	Kick	High	Flow-out exceeded flow-in and gas units increased. Mitigation: Maintain trip margin and use conservative connection practices. Lesson: Maintain mud-weight window using offset pressure evidence.
2007-06-10 1766 m	Mud Loss	High	Active pit volume declined during stable pump rate. Mitigation: Optimize hydraulics and maintain conservative ROP through loss interval. Lesson: Track flow balance and pit volume trend before losses become severe.
2007-07-03 2267 m	Stuck Pipe	High	High drag was recorded while circulating remained possible. Mitigation: Condition mud and verify cuttings transport before connection. Lesson: Use offset stuck-pipe depth to increase circulation and reaming frequency.
2007-07-20 2609 m	Pressure Spike	High	Standpipe pressure increased rapidly at nearly stable flow. Mitigation: Reduce pump rate, verify restriction and restore circulation gradually. Lesson: Correlate pressure anomalies with flow before escalating risk.
2007-04-13 428 m	Stuck Pipe	Medium	Hookload became erratic during pipe movement. Mitigation: Apply approved freeing procedure and avoid excessive overpull. Lesson: Avoid prolonged static periods in high-drag interval.
2007-06-05 1652 m	Stuck Pipe	Medium	Torque and drag increased while ROP declined. Mitigation: Apply approved freeing procedure and avoid excessive overpull. Lesson: Rising torque plus falling ROP should trigger hole-cleaning action.

Completion Summary

The synthetic well reached 2996 m MD in the Barail interval. The NWIS knowledge record links 11 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.