

WELL COMPLETION REPORT (SYNTHETIC)

OIL-CHR-005 - Charali-005

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000059
Field / District	Charali / Biswanath
Block	PEL-ASSAM-08
Basin	Assam-Arakan
Formation	Tipam (TIP)
Spud / Completion	2016-03-13 / 2016-07-31
Measured / TVD	2828 m / 2791 m
Trajectory	Vertical; inc 0.9 deg; az 274.2 deg
Formation Interval	1247-2145 m
Lithology	Fluvial sandstone with clay streaks
Pore Pressure Reference	2621 psi
Fracture Gradient	14.75 ppg
Mud System	PHPA Water-Based Mud
NWIS Well Risk	Moderate (53.3/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	707	Surface
9 5/8 in casing	1640	Intermediate
7 in liner/casing	2488	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2016-04-19 887 m	Stuck Pipe	Critical	Rotary movement deteriorated progressively. Mitigation: Reduce ROP and increase circulation before high-angle interval. Lesson: Use offset stuck-pipe depth to increase circulation and reaming frequency.
2016-04-21 936 m	NPT	Critical	ROP dropped to zero during equipment unavailability. Mitigation: Use preventive maintenance triggers from repeated downtime patterns. Lesson: Recurring equipment downtime should influence planning and spares.
2016-04-18 875 m	Stuck Pipe	High	Torque and drag increased while ROP declined. Mitigation: Reduce ROP and increase circulation before high-angle interval. Lesson: Avoid prolonged static periods in high-drag interval.
2016-05-03 1164 m	Stuck Pipe	High	Rotary movement deteriorated progressively. Mitigation: Apply approved freeing procedure and avoid excessive overpull. Lesson: Use offset stuck-pipe depth to increase circulation and reaming frequency.
2016-06-21 2096 m	Kick	High	Flow-out exceeded flow-in and gas units increased. Mitigation: Re-establish overbalance and monitor pit/flow balance. Lesson: Treat pit gain plus gas increase as an early influx indicator.
2016-06-25 2164 m	NPT	High	Rotary and WOB remained at zero during downtime. Mitigation: Use preventive maintenance triggers from repeated downtime patterns. Lesson: Separate geological risk from equipment-driven NPT in analytics.
2016-06-28 2231 m	Kick	High	Flow-out exceeded flow-in and gas units increased. Mitigation: Increase mud weight within fracture-margin limits and monitor gas trend. Lesson: Treat pit gain plus gas increase as an early influx indicator.

Completion Summary

The synthetic well reached 2828 m MD in the Tipam interval. The NWIS knowledge record links 15 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.