

WELL COMPLETION REPORT (SYNTHETIC)

OIL-CHR-012 - Charali-012

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000143
Field / District	Charali / Biswanath
Block	PEL-ASSAM-08
Basin	Assam-Arakan
Formation	Barail (BAR)
Spud / Completion	2024-06-29 / 2024-10-24
Measured / TVD	3108 m / 3079 m
Trajectory	Vertical; inc 1.5 deg; az 343.8 deg
Formation Interval	1636-2666 m
Lithology	Sandstone-shale-coal sequence
Pore Pressure Reference	3645 psi
Fracture Gradient	15.62 ppg
Mud System	Low-Solids WBM
NWIS Well Risk	Moderate (53.2/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	777	Surface
9 5/8 in casing	1802	Intermediate
7 in liner/casing	2735	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2024-09-20 2290 m	Kick	Critical	Unexpected background gas rise preceded influx. Mitigation: Increase mud weight within fracture-margin limits and monitor gas trend. Lesson: Escalate connection-gas trends before entering correlated pressure zone.
2024-07-25 839 m	Kick	High	Drilling break followed by positive flow check. Mitigation: Shut in, verify influx and circulate using approved well-control procedure. Lesson: Escalate connection-gas trends before entering correlated pressure zone.
2024-08-05 1138 m	Torque Spike	High	High torque developed while WOB remained elevated. Mitigation: Reduce WOB/RPM and circulate before resuming normal parameters. Lesson: Avoid simultaneous high WOB and high RPM in correlated interval.
2024-08-26 1673 m	Kick	High	Flow-out exceeded flow-in and gas units increased. Mitigation: Re-establish overbalance and monitor pit/flow balance. Lesson: Maintain mud-weight window using offset pressure evidence.
2024-10-20 3000 m	Kick	High	Drilling break followed by positive flow check. Mitigation: Shut in, verify influx and circulate using approved well-control procedure. Lesson: Maintain mud-weight window using offset pressure evidence.
2024-07-20 717 m	Mud Loss	Medium	Active pit volume declined during stable pump rate. Mitigation: Reduce ECD, treat losses with LCM and confirm stable returns. Lesson: Use conservative hydraulics when re-entering equivalent loss-prone interval.
2024-07-30 974 m	Cementing Issue	Medium	Cement returns were below planned percentage. Mitigation: Use staged cementing response when returns deteriorate. Lesson: Volume imbalance is an important cement-placement warning.

Completion Summary

The synthetic well reached 3108 m MD in the Barail interval. The NWIS knowledge record links 18 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.