

WELL COMPLETION REPORT (SYNTHETIC)

OIL-DRK-005 - Dirok-005

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000056
Field / District	Dirok / Dibrugarh
Block	OALP-III-08
Basin	Assam-Arakan
Formation	Tipam (TIP)
Spud / Completion	2010-05-12 / 2010-07-29
Measured / TVD	2709 m / 2662 m
Trajectory	Directional; inc 27.9 deg; az 44.4 deg
Formation Interval	1409-2231 m
Lithology	Sandstone-siltstone sequence
Pore Pressure Reference	2844 psi
Fracture Gradient	14.86 ppg
Mud System	Low-Solids WBM
NWIS Well Risk	Moderate (48.2/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	677	Surface
9 5/8 in casing	1571	Intermediate
7 in liner/casing	2383	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2010-06-05 979 m	Kick	Critical	Drilling break followed by positive flow check. Mitigation: Re-establish overbalance and monitor pit/flow balance. Lesson: Escalate connection-gas trends before entering correlated pressure zone.
2010-06-28 1740 m	Kick	Critical	Drilling break followed by positive flow check. Mitigation: Shut in, verify influx and circulate using approved well-control procedure. Lesson: Escalate connection-gas trends before entering correlated pressure zone.
2010-06-23 1574 m	Mud Loss	High	Flow-out dropped below flow-in with pit loss. Mitigation: Reduce ECD, treat losses with LCM and confirm stable returns. Lesson: Prepare LCM package before approaching correlated offset-well loss depth.
2010-06-30 1781 m	Cementing Issue	High	Displacement pressure became unstable. Mitigation: Review loss history before cementing equivalent interval. Lesson: Plan conservative displacement rate in weak formations.
2010-07-19 2390 m	Stuck Pipe	High	Hookload became erratic during pipe movement. Mitigation: Condition mud and verify cuttings transport before connection. Lesson: Rising torque plus falling ROP should trigger hole-cleaning action.
2010-06-03 892 m	Torque Spike	Medium	Torque rose without corresponding pressure anomaly. Mitigation: Monitor torque derivative rather than absolute torque alone. Lesson: Avoid simultaneous high WOB and high RPM in correlated interval.
2010-07-13 2189 m	NPT	Medium	Drilling parameters were stable but operations were suspended. Mitigation: Maintain critical spares for recurring equipment failures. Lesson: Recurring equipment downtime should influence planning and spares.

Completion Summary

The synthetic well reached 2709 m MD in the Tipam interval. The NWIS knowledge record links 9 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.