

WELL COMPLETION REPORT (SYNTHETIC)

OIL-GLK-013 - Geleki-013

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000149
Field / District	Geleki / Charaideo
Block	PEL-ASSAM-05
Basin	Assam-Arakan
Formation	Tipam (TIP)
Spud / Completion	2004-05-07 / 2004-08-05
Measured / TVD	2170 m / 2157 m
Trajectory	Directional; inc 13.3 deg; az 73.1 deg
Formation Interval	1291-1972 m
Lithology	Fluvial sandstone with clay streaks
Pore Pressure Reference	2582 psi
Fracture Gradient	15.05 ppg
Mud System	KCl Polymer WBM
NWIS Well Risk	High (56.2/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	542	Surface
9 5/8 in casing	1258	Intermediate
7 in liner/casing	1909	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2004-07-16 1736 m	Stuck Pipe	Critical	Hookload became erratic during pipe movement. Mitigation: Reduce ROP and increase circulation before high-angle interval. Lesson: Rising torque plus falling ROP should trigger hole-cleaning action.
2004-05-20 443 m	Mud Loss	High	Active pit volume declined during stable pump rate. Mitigation: Spot graded LCM pill and circulate at reduced rate. Lesson: Use conservative hydraulics when re-entering equivalent loss-prone interval.
2004-05-27 607 m	Kick	High	Pit gain and flow with pumps off were observed. Mitigation: Shut in, verify influx and circulate using approved well-control procedure. Lesson: Maintain mud-weight window using offset pressure evidence.
2004-05-31 714 m	Mud Loss	High	Active pit volume declined during stable pump rate. Mitigation: Reduce ECD, treat losses with LCM and confirm stable returns. Lesson: Prepare LCM package before approaching correlated offset-well loss depth.
2004-06-07 871 m	Kick	High	Drilling break followed by positive flow check. Mitigation: Increase mud weight within fracture-margin limits and monitor gas trend. Lesson: Escalate connection-gas trends before entering correlated pressure zone.
2004-06-18 1128 m	Kick	High	Drilling break followed by positive flow check. Mitigation: Maintain trip margin and use conservative connection practices. Lesson: Treat pit gain plus gas increase as an early influx indicator.
2004-06-20 1153 m	Stuck Pipe	High	Hookload became erratic during pipe movement. Mitigation: Condition mud and verify cuttings transport before connection. Lesson: Rising torque plus falling ROP should trigger hole-cleaning action.

Completion Summary

The synthetic well reached 2170 m MD in the Tipam interval. The NWIS knowledge record links 14 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.