

WELL COMPLETION REPORT (SYNTHETIC)

OIL-HPJ-001 - Hapjan-001

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000007
Field / District	Hapjan / Tinsukia
Block	OALP-III-07
Basin	Assam-Arakan
Formation	Girujan (GRJ)
Spud / Completion	2001-08-17 / 2001-10-22
Measured / TVD	2365 m / 2327 m
Trajectory	Directional; inc 20.4 deg; az 290.2 deg
Formation Interval	1443-2096 m
Lithology	Silty shale with sandstone lenses
Pore Pressure Reference	2547 psi
Fracture Gradient	14.17 ppg
Mud System	KCl Polymer WBM
NWIS Well Risk	Low (42.0/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	591	Surface
9 5/8 in casing	1371	Intermediate
7 in liner/casing	2081	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2001-09-18 1241 m	Kick	Critical	Flow-out exceeded flow-in and gas units increased. Mitigation: Shut in, verify influx and circulate using approved well-control procedure. Lesson: Maintain mud-weight window using offset pressure evidence.
2001-08-31 624 m	Mud Loss	High	Flow-out dropped below flow-in with pit loss. Mitigation: Reduce ECD, treat losses with LCM and confirm stable returns. Lesson: Prepare LCM package before approaching correlated offset-well loss depth.
2001-09-02 703 m	Stuck Pipe	High	Rotary movement deteriorated progressively. Mitigation: Condition mud and verify cuttings transport before connection. Lesson: Rising torque plus falling ROP should trigger hole-cleaning action.
2001-09-05 802 m	Kick	High	Flow-out exceeded flow-in and gas units increased. Mitigation: Maintain trip margin and use conservative connection practices. Lesson: Maintain mud-weight window using offset pressure evidence.
2001-09-16 1184 m	Pressure Spike	High	Circulating pressure climbed without equivalent torque change. Mitigation: Use pressure trend thresholds referenced to depth and flow rate. Lesson: Rate-of-change in pressure is more informative than a fixed threshold.
2001-09-22 1371 m	Cementing Issue	High	Displacement pressure became unstable. Mitigation: Use staged cementing response when returns deteriorate. Lesson: Volume imbalance is an important cement-placement warning.
2001-10-02 1702 m	Kick	High	Drilling break followed by positive flow check. Mitigation: Maintain trip margin and use conservative connection practices. Lesson: Treat pit gain plus gas increase as an early influx indicator.

Completion Summary

The synthetic well reached 2365 m MD in the Girujan interval. The NWIS knowledge record links 13 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.