

WELL COMPLETION REPORT (SYNTHETIC)

OIL-HPJ-002 - Hapjan-002

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000019
Field / District	Hapjan / Tinsukia
Block	OALP-III-07
Basin	Assam-Arakan
Formation	Girujan (GRJ)
Spud / Completion	2002-03-24 / 2002-07-29
Measured / TVD	2074 m / 2038 m
Trajectory	Directional; inc 36.1 deg; az 53.0 deg
Formation Interval	1146-1786 m
Lithology	Silty shale with sandstone lenses
Pore Pressure Reference	2214 psi
Fracture Gradient	14.72 ppg
Mud System	Glycol-PHPA WBM
NWIS Well Risk	Low (38.6/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	518	Surface
9 5/8 in casing	1202	Intermediate
7 in liner/casing	1825	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2002-06-05 1282 m	Stuck Pipe	Critical	High drag was recorded while circulating remained possible. Mitigation: Improve hole cleaning, work pipe and back-ream within operating envelope. Lesson: Rising torque plus falling ROP should trigger hole-cleaning action.
2002-05-19 1014 m	Stuck Pipe	High	Hookload became erratic during pipe movement. Mitigation: Improve hole cleaning, work pipe and back-ream within operating envelope. Lesson: Use offset stuck-pipe depth to increase circulation and reaming frequency.
2002-04-20 570 m	NPT	Medium	Rotary and WOB remained at zero during downtime. Mitigation: Classify NPT cause consistently for offset-well learning. Lesson: Recurring equipment downtime should influence planning and spares.
2002-05-07 835 m	NPT	Medium	Rotary and WOB remained at zero during downtime. Mitigation: Use preventive maintenance triggers from repeated downtime patterns. Lesson: Separate geological risk from equipment-driven NPT in analytics.
2002-05-09 866 m	Stuck Pipe	Medium	High drag was recorded while circulating remained possible. Mitigation: Condition mud and verify cuttings transport before connection. Lesson: Rising torque plus falling ROP should trigger hole-cleaning action.
2002-07-09 1775 m	Stuck Pipe	Medium	Rotary movement deteriorated progressively. Mitigation: Condition mud and verify cuttings transport before connection. Lesson: Avoid prolonged static periods in high-drag interval.
2002-07-13 1841 m	Mud Loss	Medium	Active pit volume declined during stable pump rate. Mitigation: Spot graded LCM pill and circulate at reduced rate. Lesson: Prepare LCM package before approaching correlated offset-well loss depth.

Completion Summary

The synthetic well reached 2074 m MD in the Girujan interval. The NWIS knowledge record links 8 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.