

WELL COMPLETION REPORT (SYNTHETIC)

OIL-HPJ-006 - Hapjan-006

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000067
Field / District	Hapjan / Tinsukia
Block	OALP-III-07
Basin	Assam-Arakan
Formation	Girujan (GRJ)
Spud / Completion	2014-05-09 / 2014-07-18
Measured / TVD	2373 m / 2350 m
Trajectory	Directional; inc 18.8 deg; az 87.9 deg
Formation Interval	1401-2030 m
Lithology	Argillaceous sandstone and shale
Pore Pressure Reference	2712 psi
Fracture Gradient	14.17 ppg
Mud System	KCl Polymer WBM
NWIS Well Risk	Moderate (55.7/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	593	Surface
9 5/8 in casing	1376	Intermediate
7 in liner/casing	2088	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2014-05-20 504 m	Torque Spike	High	Torque rose without corresponding pressure anomaly. Mitigation: Reduce WOB/RPM and circulate before resuming normal parameters. Lesson: Use offset torque trend to set adaptive operating envelope.
2014-05-28 785 m	Torque Spike	High	High torque developed while WOB remained elevated. Mitigation: Reduce WOB/RPM and circulate before resuming normal parameters. Lesson: Avoid simultaneous high WOB and high RPM in correlated interval.
2014-06-19 1469 m	Cementing Issue	High	Cement returns were below planned percentage. Mitigation: Control displacement rate and reconcile pumped/returned volumes. Lesson: Offset loss history should inform cementing hydraulics.
2014-06-23 1616 m	Pressure Spike	High	Standpipe pressure increased rapidly at nearly stable flow. Mitigation: Check solids loading and BHA hydraulics before drilling ahead. Lesson: Rate-of-change in pressure is more informative than a fixed threshold.
2014-06-24 1635 m	Stuck Pipe	High	Hookload became erratic during pipe movement. Mitigation: Improve hole cleaning, work pipe and back-ream within operating envelope. Lesson: Rising torque plus falling ROP should trigger hole-cleaning action.
2014-06-25 1653 m	Pressure Spike	High	Short-duration high-pressure excursion was recorded. Mitigation: Use pressure trend thresholds referenced to depth and flow rate. Lesson: Rate-of-change in pressure is more informative than a fixed threshold.
2014-06-30 1835 m	Stuck Pipe	High	Rotary movement deteriorated progressively. Mitigation: Condition mud and verify cuttings transport before connection. Lesson: Rising torque plus falling ROP should trigger hole-cleaning action.

Completion Summary

The synthetic well reached 2373 m MD in the Girujan interval. The NWIS knowledge record links 16 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.