

WELL COMPLETION REPORT (SYNTHETIC)

OIL-HPJ-011 - Hapjan-011

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000127
Field / District	Hapjan / Tinsukia
Block	OALP-III-07
Basin	Assam-Arakan
Formation	Tipam (TIP)
Spud / Completion	2019-01-05 / 2019-02-25
Measured / TVD	2687 m / 2659 m
Trajectory	Directional; inc 38.0 deg; az 312.0 deg
Formation Interval	1288-2050 m
Lithology	Fluvial sandstone with clay streaks
Pore Pressure Reference	2667 psi
Fracture Gradient	15.53 ppg
Mud System	Low-Solids WBM
NWIS Well Risk	Moderate (54.0/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	671	Surface
9 5/8 in casing	1558	Intermediate
7 in liner/casing	2364	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2019-01-21 970 m	Kick	Critical	Drilling break followed by positive flow check. Mitigation: Maintain trip margin and use conservative connection practices. Lesson: Escalate connection-gas trends before entering correlated pressure zone.
2019-01-22 1058 m	Torque Spike	High	Rotary speed fluctuated during constant pump rate. Mitigation: Ream and condition hole if torque remains elevated. Lesson: Torque-rate change is a useful precursor even when pressure is stable.
2019-01-29 1404 m	Stuck Pipe	High	Hookload became erratic during pipe movement. Mitigation: Reduce ROP and increase circulation before high-angle interval. Lesson: Rising torque plus falling ROP should trigger hole-cleaning action.
2019-01-31 1490 m	Pressure Spike	High	Pressure trend exceeded recent moving baseline. Mitigation: Check solids loading and BHA hydraulics before drilling ahead. Lesson: Correlate pressure anomalies with flow before escalating risk.
2019-02-04 1680 m	Kick	High	Drilling break followed by positive flow check. Mitigation: Shut in, verify influx and circulate using approved well-control procedure. Lesson: Escalate connection-gas trends before entering correlated pressure zone.
2019-01-11 444 m	Torque Spike	Medium	High torque developed while WOB remained elevated. Mitigation: Ream and condition hole if torque remains elevated. Lesson: Avoid simultaneous high WOB and high RPM in correlated interval.
2019-01-22 1036 m	Stuck Pipe	Medium	Rotary movement deteriorated progressively. Mitigation: Apply approved freeing procedure and avoid excessive overpull. Lesson: Rising torque plus falling ROP should trigger hole-cleaning action.

Completion Summary

The synthetic well reached 2687 m MD in the Tipam interval. The NWIS knowledge record links 15 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.