

WELL COMPLETION REPORT (SYNTHETIC)

OIL-RDS-002 - Rudrasagar-002

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000018
Field / District	Rudrasagar / Sivasagar
Block	PEL-ASSAM-06
Basin	Assam-Arakan
Formation	Girujan (GRJ)
Spud / Completion	2005-11-24 / 2006-05-23
Measured / TVD	1926 m / 1909 m
Trajectory	Vertical; inc 0.7 deg; az 316.2 deg
Formation Interval	977-1662 m
Lithology	Silty shale with sandstone lenses
Pore Pressure Reference	1858 psi
Fracture Gradient	14.40 ppg
Mud System	PHPA Water-Based Mud
NWIS Well Risk	Low (31.5/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	77	Conductor
13 3/8 in casing	481	Surface
9 5/8 in casing	1117	Intermediate
7 in liner/casing	1694	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2006-02-28 1112 m	Kick	Critical	Flow-out exceeded flow-in and gas units increased. Mitigation: Increase mud weight within fracture-margin limits and monitor gas trend. Lesson: Escalate connection-gas trends before entering correlated pressure zone.
2006-04-03 1449 m	Stuck Pipe	Critical	Torque and drag increased while ROP declined. Mitigation: Condition mud and verify cuttings transport before connection. Lesson: Avoid prolonged static periods in high-drag interval.
2005-12-14 330 m	NPT	High	No depth progress occurred during the recorded interval. Mitigation: Verify equipment health before resuming drilling. Lesson: Recurring equipment downtime should influence planning and spares.
2006-02-01 840 m	Cementing Issue	High	Observed returns did not match calculated displacement. Mitigation: Verify cement placement using pressure and volume balance. Lesson: Volume imbalance is an important cement-placement warning.
2006-02-06 895 m	Cementing Issue	High	Observed returns did not match calculated displacement. Mitigation: Use staged cementing response when returns deteriorate. Lesson: Offset loss history should inform cementing hydraulics.
2006-02-11 944 m	Mud Loss	High	Flow-out dropped below flow-in with pit loss. Mitigation: Reduce ECD, treat losses with LCM and confirm stable returns. Lesson: Track flow balance and pit volume trend before losses become severe.
2006-03-06 1172 m	Cementing Issue	High	Displacement pressure became unstable. Mitigation: Control displacement rate and reconcile pumped/returned volumes. Lesson: Volume imbalance is an important cement-placement warning.

Completion Summary

The synthetic well reached 1926 m MD in the Girujan interval. The NWIS knowledge record links 17 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.