

WELL COMPLETION REPORT (SYNTHETIC)

OIL-RDS-008 - Rudrasagar-008

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000090
Field / District	Rudrasagar / Sivasagar
Block	PEL-ASSAM-06
Basin	Assam-Arakan
Formation	Girujan (GRJ)
Spud / Completion	2015-05-19 / 2015-09-26
Measured / TVD	2246 m / 2220 m
Trajectory	Directional; inc 32.3 deg; az 322.9 deg
Formation Interval	1333-2088 m
Lithology	Claystone-sandstone alternation
Pore Pressure Reference	2446 psi
Fracture Gradient	14.93 ppg
Mud System	KCl Polymer WBM
NWIS Well Risk	Moderate (43.4/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	561	Surface
9 5/8 in casing	1302	Intermediate
7 in liner/casing	1976	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2015-06-25 764 m	Stuck Pipe	High	Hookload became erratic during pipe movement. Mitigation: Improve hole cleaning, work pipe and back-ream within operating envelope. Lesson: Use offset stuck-pipe depth to increase circulation and reaming frequency.
2015-06-27 802 m	Kick	High	Pit gain and flow with pumps off were observed. Mitigation: Shut in, verify influx and circulate using approved well-control procedure. Lesson: Treat pit gain plus gas increase as an early influx indicator.
2015-07-05 925 m	Cementing Issue	High	Cement returns were below planned percentage. Mitigation: Verify cement placement using pressure and volume balance. Lesson: Plan conservative displacement rate in weak formations.
2015-08-13 1563 m	Stuck Pipe	High	High drag was recorded while circulating remained possible. Mitigation: Apply approved freeing procedure and avoid excessive overpull. Lesson: Rising torque plus falling ROP should trigger hole-cleaning action.
2015-09-06 1942 m	Mud Loss	High	Active pit volume declined during stable pump rate. Mitigation: Reduce ECD, treat losses with LCM and confirm stable returns. Lesson: Use conservative hydraulics when re-entering equivalent loss-prone interval.
2015-06-12 541 m	Mud Loss	Medium	Partial returns observed at shale shaker. Mitigation: Optimize hydraulics and maintain conservative ROP through loss interval. Lesson: Prepare LCM package before approaching correlated offset-well loss depth.
2015-06-28 812 m	Cementing Issue	Medium	Cement density/returns trend indicated placement uncertainty. Mitigation: Review loss history before cementing equivalent interval. Lesson: Offset loss history should inform cementing hydraulics.

Completion Summary

The synthetic well reached 2246 m MD in the Girujan interval. The NWIS knowledge record links 11 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.