

WELL COMPLETION REPORT (SYNTHETIC)

OIL-RDS-009 - Rudrasagar-009

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000102
Field / District	Rudrasagar / Sivasagar
Block	PEL-ASSAM-06
Basin	Assam-Arakan
Formation	Barail (BAR)
Spud / Completion	2017-08-20 / 2017-12-12
Measured / TVD	2696 m / 2667 m
Trajectory	Vertical; inc 2.4 deg; az 99.3 deg
Formation Interval	1372-1979 m
Lithology	Sandstone-shale-coal sequence
Pore Pressure Reference	2643 psi
Fracture Gradient	15.09 ppg
Mud System	KCl Polymer WBM
NWIS Well Risk	Moderate (54.4/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	674	Surface
9 5/8 in casing	1563	Intermediate
7 in liner/casing	2372	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2017-11-06 1932 m	NPT	Critical	Drilling parameters were stable but operations were suspended. Mitigation: Verify equipment health before resuming drilling. Lesson: Consistent NPT coding enables meaningful cross-well comparison.
2017-09-24 963 m	Torque Spike	High	Torque rose without corresponding pressure anomaly. Mitigation: Monitor torque derivative rather than absolute torque alone. Lesson: Use offset torque trend to set adaptive operating envelope.
2017-10-01 1125 m	Stuck Pipe	High	Hookload became erratic during pipe movement. Mitigation: Condition mud and verify cuttings transport before connection. Lesson: Avoid prolonged static periods in high-drag interval.
2017-10-18 1498 m	Torque Spike	High	Sharp torque excursion occurred with RPM instability. Mitigation: Monitor torque derivative rather than absolute torque alone. Lesson: Torque-rate change is a useful precursor even when pressure is stable.
2017-09-16 784 m	Mud Loss	Medium	Partial returns observed at shale shaker. Mitigation: Optimize hydraulics and maintain conservative ROP through loss interval. Lesson: Track flow balance and pit volume trend before losses become severe.
2017-09-22 919 m	Mud Loss	Medium	Intermittent circulation losses developed while drilling ahead. Mitigation: Stage circulation and monitor pit volume before resuming drilling. Lesson: Track flow balance and pit volume trend before losses become severe.
2017-10-05 1212 m	NPT	Medium	Drilling parameters were stable but operations were suspended. Mitigation: Use preventive maintenance triggers from repeated downtime patterns. Lesson: Recurring equipment downtime should influence planning and spares.

Completion Summary

The synthetic well reached 2696 m MD in the Barail interval. The NWIS knowledge record links 11 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.