

DAILY DRILLING REPORT (SYNTHETIC)

OIL-BRH-004 - Borholla-004

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Borholla / Barail
Report Timestamp	2010-02-21 18:00:00
Current Depth	3248.0 m
Mud System	PHPA Water-Based Mud
Well Risk	High (57.9/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
02-18 00:09	3027	3481	172	0	11.81	178/18	0.0	Precursor
02-18 10:08	3052	3574	232	0	11.73	3/52	0.0	Event
02-18 20:07	3076	3521	106	0	11.84	140/43	0.0	Event
02-19 06:06	3101	3653	95	0	11.92	50/49	0.0	Recovery
02-19 16:05	3125	4334	272	108	11.92	784/740	12.2	Operational Variation
02-20 02:04	3150	3427	270	97	11.87	739/743	9.1	Normal
02-20 12:03	3174	3795	311	117	11.87	869/883	15.3	Normal
02-20 22:02	3199	3730	281	114	11.99	805/806	11.5	Normal
02-21 08:01	3224	3787	316	103	11.86	780/753	12.5	Normal
02-21 18:00	3248	3684	302	114	11.97	806/807	10.2	Normal

Operational Events / Lessons

Kick (Medium) at 2405 m: Kick at 2405 m in Barail. Unexpected background gas rise preceded influx. Increased monitoring frequency and prepared kill-weight mud. Outcome: Operations resumed after well-control verification. Gas 144 units; pit change +11.1 bbl; mud weight 11.21 ppg. Recommended action: Review mud-weight margin 50 m before correlated kick depth

Mud Loss (Medium) at 2680 m: Mud Loss at 2680 m in Barail. Flow-out dropped below flow-in with pit loss. Prepared graded lost-circulation pill. Outcome: Interval drilled through with controlled losses. Flow balance: 790/720 LPM (in/out); pit change -10.7 bbl. Recommended action: Monitor pit volume continuously within +/-50 m of this depth

Torque Spike (Low) at 3052 m: Torque Spike at 3052 m in Barail. Sharp torque excursion occurred with RPM instability. Adjusted rotary parameters and observed response. Outcome: Spike cleared with no equipment damage. Torque 232 kNm, drag 19.5 t, ROP 0.0 m/h. Recommended action: Compare live torque derivative with offset-well baseline

NPT (High) at 3076 m: NPT at 3076 m in Barail. Rotary and WOB remained at zero during downtime. Switched to standby system where available. Outcome: Equipment restored and drilling resumed. Recommended action: Use offset NPT history in operational readiness review

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.