

DAILY DRILLING REPORT (SYNTHETIC)

OIL-BRH-007 - Borholla-007

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Borholla / Lakadong+Therria
Report Timestamp	2017-07-07 18:00:00
Current Depth	3297.0 m
Mud System	PHPA Water-Based Mud
Well Risk	Moderate (54.1/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
07-03 00:33	3072	4357	278	100	11.75	815/743	9.9	Event
07-03 13:09	3098	3795	290	105	11.72	815/767	12.9	Recovery
07-04 01:45	3122	4223	310	106	11.94	770/782	12.5	Operational Variation
07-04 14:22	3148	4694	327	112	11.65	805/821	11.9	Operational Variation
07-05 02:58	3172	3630	261	125	11.95	764/771	13.2	Normal
07-05 15:34	3197	3617	302	108	12.12	752/741	11.2	Normal
07-06 04:11	3222	3655	385	117	11.70	851/820	11.7	Operational Variation
07-06 16:47	3247	3708	321	86	11.74	752/767	10.6	Normal
07-07 05:23	3272	3669	307	95	12.07	707/708	6.0	Normal
07-07 18:00	3297	3889	288	112	12.03	776/791	11.9	Normal

Operational Events / Lessons

Torque Spike (Low) at 2184 m: Torque Spike at 2184 m in Lakadong+Therria. Rotary speed fluctuated during constant pump rate. Adjusted rotary parameters and observed response. Outcome: Drilling resumed at reduced mechanical loading. Torque 302 kNm, drag 20.3 t, ROP 17.0 m/h. Recommended action: Compare live torque derivative with offset-well baseline

Torque Spike (High) at 2312 m: Torque Spike at 2312 m in Lakadong+Therria. High torque developed while WOB remained elevated. Reduced WOB and RPM. Outcome: Torque returned to operating band after parameter change. Torque 378 kNm, drag 15.6 t, ROP 15.4 m/h. Recommended action: Reduce WOB/RPM proactively near correlated torque-spike depth

Mud Loss (Medium) at 2389 m: Mud Loss at 2389 m in Lakadong+Therria. Partial returns observed at shale shaker. Reduced pump rate and monitored active pits. Outcome: Interval drilled through with controlled losses. Flow balance: 735/700 LPM (in/out); pit change -11.3 bbl. Recommended action: Monitor pit volume continuously within +/-50 m of this depth

Pressure Spike (Medium) at 3072 m: Pressure Spike at 3072 m in Lakadong+Therria. Standpipe pressure increased rapidly at nearly stable flow. Verified surface equipment and mud properties. Outcome: Hydraulics returned to baseline. SPP 4357 psi at flow-in 815 LPM. Recommended action: Alert on sustained SPP deviation at constant flow

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.