

DAILY DRILLING REPORT (SYNTHETIC)

OIL-BRH-011 - Borholla-011

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Borholla / Barail
Report Timestamp	2014-10-23 18:00:00
Current Depth	2694.0 m
Mud System	KCl Polymer WBM
Well Risk	High (57.5/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
10-19 08:07	2551	3219	244	111	11.28	802/781	10.4	Normal
10-19 19:53	2567	3220	239	105	11.23	792/774	11.4	Normal
10-20 07:39	2583	3056	266	112	11.31	834/838	10.0	Normal
10-20 19:25	2599	3319	233	96	11.30	767/766	7.9	Normal
10-21 07:11	2615	3230	247	109	11.18	738/730	13.7	Normal
10-21 18:56	2631	3312	244	111	11.66	768/761	14.0	Normal
10-22 06:42	2646	3327	268	111	11.58	811/808	8.1	Normal
10-22 18:28	2662	3272	250	112	11.42	754/742	7.7	Normal
10-23 06:14	2678	3118	230	108	11.76	703/733	11.1	Normal
10-23 18:00	2694	3268	239	112	11.48	726/724	9.7	Normal

Operational Events / Lessons

Stuck Pipe (Low) at 1875 m: Stuck Pipe at 1875 m in Barail. Torque and drag increased while ROP declined. Back-reamed cautiously while monitoring torque. Outcome: Pipe movement restored after circulation and working. Torque 225 kNm, drag 26.9 t, ROP 8.8 m/h. Recommended action: Plan preventive wiper trip near analogous interval

Mud Loss (Low) at 1940 m: Mud Loss at 1940 m in Barail. Partial returns observed at shale shaker. Stopped drilling and performed flow check. Outcome: Circulation stabilized after treatment. Flow balance: 695/691 LPM (in/out); pit change -4.3 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

Mud Loss (High) at 2135 m: Mud Loss at 2135 m in Barail. Partial returns observed at shale shaker. Stopped drilling and performed flow check. Outcome: Full returns restored and drilling resumed. Flow balance: 710/680 LPM (in/out); pit change -5.3 bbl. Recommended action: Monitor pit volume continuously within +/-50 m of this depth

Torque Spike (Medium) at 2408 m: Torque Spike at 2408 m in Barail. Sharp torque excursion occurred with RPM instability. Paused drilling to verify BHA behaviour. Outcome: Torque returned to operating band after parameter change. Torque 266 kNm, drag 21.0 t, ROP 9.1 m/h. Recommended action: Compare live torque derivative with offset-well baseline

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.