

DAILY DRILLING REPORT (SYNTHETIC)

OIL-CHR-004 - Charali-004

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Charali / Girujan
Report Timestamp	2006-03-09 18:00:00
Current Depth	2108.0 m
Mud System	KCl Polymer WBM
Well Risk	Low (39.6/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
03-04 06:00	1998	2644	234	112	10.68	796/795	10.0	Normal
03-04 20:40	2010	2770	219	108	10.94	790/789	12.3	Normal
03-05 11:20	2022	2869	192	111	10.81	794/812	9.1	Normal
03-06 02:00	2035	2928	241	102	11.03	843/870	11.4	Normal
03-06 16:40	2047	2633	233	106	10.73	758/771	11.1	Normal
03-07 07:20	2059	2770	257	110	10.82	732/732	11.0	Normal
03-07 22:00	2071	2812	208	127	10.71	810/813	9.4	Normal
03-08 12:40	2084	2804	243	111	10.76	779/774	13.6	Normal
03-09 03:20	2096	2949	221	111	10.90	745/781	9.5	Normal
03-09 18:00	2108	2853	216	111	11.10	788/781	14.8	Normal

Operational Events / Lessons

Kick (Medium) at 1401 m: Kick at 1401 m in Girujan. Drilling break followed by positive flow check. Circulated influx under controlled conditions. Outcome: Gas trend returned to baseline. Gas 106 units; pit change +10.2 bbl; mud weight 10.21 ppg. Recommended action: Set flow-check trigger for unexplained pit gain

Torque Spike (High) at 1652 m: Torque Spike at 1652 m in Girujan. Sharp torque excursion occurred with RPM instability. Reamed short interval and circulated cuttings. Outcome: Drilling resumed at reduced mechanical loading. Torque 320 kNm, drag 18.3 t, ROP 13.7 m/h. Recommended action: Compare live torque derivative with offset-well baseline

Torque Spike (Low) at 1714 m: Torque Spike at 1714 m in Girujan. Torque rose without corresponding pressure anomaly. Paused drilling to verify BHA behaviour. Outcome: Torque returned to operating band after parameter change. Torque 263 kNm, drag 15.8 t, ROP 12.2 m/h. Recommended action: Compare live torque derivative with offset-well baseline

Pressure Spike (Medium) at 1863 m: Pressure Spike at 1863 m in Girujan. Circulating pressure climbed without equivalent torque change. Verified surface equipment and mud properties. Outcome: Hydraulics returned to baseline. SPP 2946 psi at flow-in 836 LPM. Recommended action: Alert on sustained SPP deviation at constant flow

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.