

DAILY DRILLING REPORT (SYNTHETIC)

OIL-CHR-008 - Charali-008

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Charali / Barail
Report Timestamp	2015-05-16 18:00:00
Current Depth	2928.0 m
Mud System	Glycol-PHPA WBM
Well Risk	Low (40.1/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
05-12 06:00	2822	3464	258	106	11.47	769/775	10.8	Normal
05-12 18:00	2834	3330	266	100	11.67	779/773	10.6	Normal
05-13 06:00	2846	3440	285	108	11.70	794/803	11.9	Normal
05-13 18:00	2857	3281	267	111	11.66	833/817	14.5	Normal
05-14 06:00	2869	3333	295	115	11.61	707/697	11.0	Normal
05-14 18:00	2881	3367	267	103	11.54	715/729	13.6	Normal
05-15 06:00	2893	3351	293	110	11.59	778/751	12.8	Normal
05-15 18:00	2904	3386	292	115	11.91	734/756	16.4	Normal
05-16 06:00	2916	3257	282	113	11.56	753/744	11.6	Normal
05-16 18:00	2928	3475	279	126	11.77	735/699	14.4	Normal

Operational Events / Lessons

Cementing Issue (Medium) at 2142 m: Cementing Issue at 2142 m in Barail. Observed returns did not match calculated displacement. Extended observation of returns before concluding job. Outcome: Returns improved after rate reduction. Cement returns 38% with density 16.01 ppg. Recommended action: Review nearby loss events before finalizing cement program

Pressure Spike (Medium) at 2395 m: Pressure Spike at 2395 m in Barail. Standpipe pressure increased rapidly at nearly stable flow. Verified surface equipment and mud properties. Outcome: Standpipe pressure normalized after circulation. SPP 3490 psi at flow-in 808 LPM. Recommended action: Compare SPP against offset-well envelope at equivalent depth

Kick (Critical) at 2562 m: Kick at 2562 m in Barail. Unexpected background gas rise preceded influx. Increased monitoring frequency and prepared kill-weight mud. Outcome: Operations resumed after well-control verification. Gas 327 units; pit change +21.3 bbl; mud weight 11.25 ppg. Recommended action: Set flow-check trigger for unexplained pit gain

Mud Loss (High) at 2668 m: Mud Loss at 2668 m in Barail. Intermittent circulation losses developed while drilling ahead. Stopped drilling and performed flow check. Outcome: Interval drilled through with controlled losses. Flow balance: 765/715 LPM (in/out); pit change -9.3 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.