

DAILY DRILLING REPORT (SYNTHETIC)

OIL-DGB-005 - Digboi-005

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Digboi / Tipam
Report Timestamp	2013-01-16 18:00:00
Current Depth	2345.0 m
Mud System	PHPA Water-Based Mud
Well Risk	Moderate (51.6/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
01-11 01:33	2278	2966	223	112	11.19	741/770	12.6	Normal
01-11 16:43	2286	3041	247	112	10.98	892/894	10.7	Normal
01-12 07:52	2293	2896	271	111	11.07	748/741	8.2	Normal
01-12 23:02	2300	3047	261	104	11.21	824/835	11.0	Normal
01-13 14:11	2308	3069	223	106	10.93	768/739	14.9	Normal
01-14 05:21	2315	3016	201	102	11.05	786/778	11.9	Normal
01-14 20:31	2323	3040	240	107	11.19	761/757	12.7	Normal
01-15 11:40	2330	2961	273	110	11.15	717/707	9.3	Normal
01-16 02:50	2338	3018	250	110	11.00	763/761	6.4	Normal
01-16 18:00	2345	2866	257	101	11.10	788/804	18.4	Normal

Operational Events / Lessons

Stuck Pipe (Medium) at 1660 m: Stuck Pipe at 1660 m in Tipam. High drag was recorded while circulating remained possible. Stopped drilling and circulated bottoms-up. Outcome: Pipe movement restored after circulation and working. Torque 303 kNm, drag 32.1 t, ROP 10.4 m/h. Recommended action: Plan preventive wiper trip near analogous interval

Kick (Critical) at 1721 m: Kick at 1721 m in Tipam. Unexpected background gas rise preceded influx. Shut in well and recorded pressures. Outcome: Influx circulated out and overbalance restored. Gas 314 units; pit change +15.0 bbl; mud weight 10.39 ppg. Recommended action: Raise kick advisory when flow-out exceeds flow-in with rising gas

Stuck Pipe (Low) at 1767 m: Stuck Pipe at 1767 m in Tipam. Hookload became erratic during pipe movement. Reduced WOB and increased hole-cleaning circulation. Outcome: Restriction cleared without fishing operation. Torque 240 kNm, drag 18.3 t, ROP 12.2 m/h. Recommended action: Plan preventive wiper trip near analogous interval

Kick (High) at 1979 m: Kick at 1979 m in Tipam. Unexpected background gas rise preceded influx. Increased monitoring frequency and prepared kill-weight mud. Outcome: Operations resumed after well-control verification. Gas 111 units; pit change +18.8 bbl; mud weight 10.78 ppg. Recommended action: Set flow-check trigger for unexplained pit gain

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.