

DAILY DRILLING REPORT (SYNTHETIC)

OIL-DGB-009 - Digboi-009

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Digboi / Girujan
Report Timestamp	2005-04-29 18:00:00
Current Depth	2155.0 m
Mud System	Low-Solids WBM
Well Risk	Low (32.9/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
04-25 06:00	2010	2670	73	0	10.68	138/119	0.0	Event
04-25 18:00	2026	2856	167	0	10.95	10/70	0.0	Event
04-26 06:00	2042	2816	239	95	10.75	784/751	6.7	Recovery
04-26 18:00	2059	2736	222	93	10.92	804/811	9.3	Normal
04-27 06:00	2075	2792	225	117	10.67	790/773	8.4	Normal
04-27 18:00	2091	2939	221	113	10.88	764/721	10.9	Normal
04-28 06:00	2107	2874	216	102	10.90	757/754	13.1	Normal
04-28 18:00	2123	2630	188	104	10.88	807/868	18.3	Operational Variation
04-29 06:00	2139	2921	248	104	10.63	744/736	14.5	Normal
04-29 18:00	2155	3065	235	99	11.11	729/731	11.3	Normal

Operational Events / Lessons

Mud Loss (Low) at 1750 m: Mud Loss at 1750 m in Girujan. Partial returns observed at shale shaker. Prepared graded lost-circulation pill. Outcome: Interval drilled through with controlled losses. Flow balance: 804/751 LPM (in/out); pit change -7.0 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

Cementing Issue (Medium) at 1816 m: Cementing Issue at 1816 m in Girujan. Cement density/returns trend indicated placement uncertainty. Verified volumes and adjusted cementing rate. Outcome: Job completed with adjusted displacement plan. Cement returns 50% with density 13.70 ppg. Recommended action: Alert when cement-return percentage drops below expected envelope

NPT (High) at 2010 m: NPT at 2010 m in Girujan. Drilling parameters were stable but operations were suspended. Isolated equipment and initiated maintenance. Outcome: Operational hold cleared after checks. Recommended action: Flag repeated downtime patterns before mobilization

Stuck Pipe (Medium) at 2026 m: Stuck Pipe at 2026 m in Girujan. High drag was recorded while circulating remained possible. Back-reamed cautiously while monitoring torque. Outcome: Pipe movement restored after circulation and working. Torque 167 kNm, drag 28.4 t, ROP 0.0 m/h. Recommended action: Trigger stuck-pipe warning on combined torque/drag/ROP deterioration

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.