

DAILY DRILLING REPORT (SYNTHETIC)

OIL-DGB-011 - Digboi-011

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Digboi / Tipam
Report Timestamp	2005-10-28 18:00:00
Current Depth	2873.0 m
Mud System	PHPA Water-Based Mud
Well Risk	Moderate (49.2/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
10-23 13:04	2775	3354	280	109	11.46	782/777	8.6	Normal
10-24 02:56	2786	3387	298	113	11.79	722/724	11.4	Normal
10-24 16:49	2797	3397	273	114	11.59	743/730	9.7	Normal
10-25 06:42	2808	3506	265	107	11.43	785/768	9.1	Normal
10-25 20:35	2818	3454	275	123	11.60	799/805	15.2	Normal
10-26 10:28	2829	3376	267	100	11.62	724/731	12.7	Normal
10-27 00:21	2840	3439	268	95	11.53	750/732	13.1	Normal
10-27 14:14	2851	3444	275	103	11.87	774/754	8.7	Normal
10-28 04:07	2862	3449	286	104	11.54	726/724	14.9	Normal
10-28 18:00	2873	3312	302	118	11.51	821/850	10.0	Normal

Operational Events / Lessons

Torque Spike (Medium) at 2123 m: Torque Spike at 2123 m in Tipam. High torque developed while WOB remained elevated. Adjusted rotary parameters and observed response. Outcome: Spike cleared with no equipment damage. Torque 348 kNm, drag 13.7 t, ROP 12.7 m/h. Recommended action: Set warning on rapid torque rise with RPM instability

NPT (High) at 2279 m: NPT at 2279 m in Tipam. No depth progress occurred during the recorded interval. Recorded downtime cause and maintenance action. Outcome: Equipment restored and drilling resumed. Recommended action: Track recurring NPT cause by rig and equipment family

Pressure Spike (Medium) at 2622 m: Pressure Spike at 2622 m in Tipam. Circulating pressure climbed without equivalent torque change. Stopped drilling and circulated at controlled rate. Outcome: Operations resumed after stable pressure trend. SPP 4410 psi at flow-in 831 LPM. Recommended action: Reduce pump rate and verify circulation if pressure trend persists

Pressure Spike (High) at 2753 m: Pressure Spike at 2753 m in Tipam. Circulating pressure climbed without equivalent torque change. Verified surface equipment and mud properties. Outcome: Standpipe pressure normalized after circulation. SPP 4250 psi at flow-in 780 LPM. Recommended action: Compare SPP against offset-well envelope at equivalent depth

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.