

DAILY DRILLING REPORT (SYNTHETIC)

OIL-DRK-007 - Dirok-007

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Dirok / Tipam
Report Timestamp	2018-01-31 18:00:00
Current Depth	2483.0 m
Mud System	Low-Solids WBM
Well Risk	High (57.5/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
01-27 04:49	2374	2728	248	102	11.19	807/868	7.5	Precursor
01-27 16:57	2386	2831	261	110	11.09	752/847	14.4	Event
01-28 05:04	2398	3143	269	104	11.32	812/823	13.3	Recovery
01-28 17:12	2410	2984	230	106	11.15	782/771	15.4	Normal
01-29 05:20	2422	3074	251	119	11.31	762/757	12.0	Normal
01-29 17:28	2435	2979	255	98	11.36	831/828	10.8	Normal
01-30 05:36	2447	3004	268	113	11.38	751/778	11.3	Normal
01-30 17:44	2459	3160	248	124	11.11	827/845	9.5	Normal
01-31 05:52	2471	3140	257	113	11.35	740/739	10.6	Normal
01-31 18:00	2483	3018	231	103	11.48	773/783	7.8	Normal

Operational Events / Lessons

Kick (High) at 2130 m: Kick at 2130 m in Tipam. Unexpected background gas rise preceded influx. Stopped drilling and performed flow check. Outcome: Operations resumed after well-control verification. Gas 224 units; pit change +11.5 bbl; mud weight 10.78 ppg. Recommended action: Raise kick advisory when flow-out exceeds flow-in with rising gas

Stuck Pipe (Medium) at 2142 m: Stuck Pipe at 2142 m in Tipam. Torque and drag increased while ROP declined. Worked pipe within safe operating limits. Outcome: Torque/drag returned toward baseline. Torque 264 kNm, drag 27.2 t, ROP 9.8 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

Mud Loss (Medium) at 2192 m: Mud Loss at 2192 m in Tipam. Active pit volume declined during stable pump rate. Stopped drilling and performed flow check. Outcome: Loss rate reduced to acceptable level. Flow balance: 829/720 LPM (in/out); pit change -7.4 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

Kick (High) at 2386 m: Kick at 2386 m in Tipam. Unexpected background gas rise preceded influx. Stopped drilling and performed flow check. Outcome: Gas trend returned to baseline. Gas 247 units; pit change +15.2 bbl; mud weight 11.09 ppg. Recommended action: Set flow-check trigger for unexplained pit gain

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.