

DAILY DRILLING REPORT (SYNTHETIC)

OIL-GLK-002 - Geleki-002

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Geleki / Kopili
Report Timestamp	2013-09-11 18:00:00
Current Depth	3230.0 m
Mud System	Glycol-PHPA WBM
Well Risk	High (60.4/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
09-06 04:26	3075	3475	287	110	12.14	797/797	10.6	Normal
09-06 19:16	3093	3624	279	114	11.76	821/831	14.3	Normal
09-07 10:07	3110	3561	294	120	11.88	829/802	9.6	Normal
09-08 00:57	3127	3690	303	110	11.82	791/775	11.7	Normal
09-08 15:47	3144	3659	268	119	11.93	756/738	13.9	Normal
09-09 06:38	3161	3620	285	106	11.83	759/732	7.4	Normal
09-09 21:28	3178	3602	267	91	12.01	729/703	10.2	Normal
09-10 12:19	3196	3729	302	89	12.06	705/688	14.5	Normal
09-11 03:09	3213	3826	298	104	12.12	800/808	9.2	Normal
09-11 18:00	3230	3632	290	123	11.89	785/763	10.9	Normal

Operational Events / Lessons

Pressure Spike (High) at 2379 m: Pressure Spike at 2379 m in Kopili. Short-duration high-pressure excursion was recorded. Conditioned hole before restoring flow rate. Outcome: Hydraulics returned to baseline. SPP 4111 psi at flow-in 719 LPM. Recommended action: Reduce pump rate and verify circulation if pressure trend persists

Mud Loss (Low) at 2572 m: Mud Loss at 2572 m in Kopili. Active pit volume declined during stable pump rate. Prepared graded lost-circulation pill. Outcome: Interval drilled through with controlled losses. Flow balance: 742/709 LPM (in/out); pit change -4.4 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

Torque Spike (Medium) at 2972 m: Torque Spike at 2972 m in Kopili. Sharp torque excursion occurred with RPM instability. Adjusted rotary parameters and observed response. Outcome: Drilling resumed at reduced mechanical loading. Torque 282 kNm, drag 16.1 t, ROP 13.3 m/h. Recommended action: Compare live torque derivative with offset-well baseline

Kick (High) at 3006 m: Kick at 3006 m in Kopili. Pit gain and flow with pumps off were observed. Stopped drilling and performed flow check. Outcome: Well stabilized after controlled circulation. Gas 176 units; pit change +13.9 bbl; mud weight 11.91 ppg. Recommended action: Set flow-check trigger for unexplained pit gain

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.