

DAILY DRILLING REPORT (SYNTHETIC)

OIL-GLK-003 - Geleki-003

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Geleki / Kopili
Report Timestamp	2015-06-15 18:00:00
Current Depth	3046.0 m
Mud System	Low-Solids WBM
Well Risk	High (56.8/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
06-10 12:24	2953	3372	294	106	11.71	767/755	9.2	Normal
06-11 02:21	2963	3612	264	117	11.96	821/810	11.2	Normal
06-11 16:19	2974	3622	280	109	11.72	747/715	9.3	Normal
06-12 06:16	2984	3591	291	112	11.86	735/717	15.0	Normal
06-12 20:13	2994	3604	266	102	11.96	749/724	9.6	Normal
06-13 10:10	3005	3491	260	109	11.62	721/747	9.4	Normal
06-14 00:08	3015	3553	244	112	11.82	714/673	11.9	Normal
06-14 14:05	3025	3770	314	98	11.97	790/795	12.6	Normal
06-15 04:02	3036	3564	296	109	11.77	810/813	8.4	Normal
06-15 18:00	3046	3449	316	105	11.67	775/794	12.4	Normal

Operational Events / Lessons

Cementing Issue (Low) at 1930 m: Cementing Issue at 1930 m in Kopili. Observed returns did not match calculated displacement. Recorded pressure-volume response for remedial decision. Outcome: Returns improved after rate reduction. Cement returns 27% with density 15.10 ppg. Recommended action: Alert when cement-return percentage drops below expected envelope

Cementing Issue (Medium) at 2005 m: Cementing Issue at 2005 m in Kopili. Observed returns did not match calculated displacement. Reduced displacement rate and monitored returns. Outcome: Cementing sequence stabilized within revised limits. Cement returns 50% with density 16.71 ppg. Recommended action: Alert when cement-return percentage drops below expected envelope

Kick (Medium) at 2112 m: Kick at 2112 m in Kopili. Drilling break followed by positive flow check. Stopped drilling and performed flow check. Outcome: Gas trend returned to baseline. Gas 222 units; pit change +8.0 bbl; mud weight 10.80 ppg. Recommended action: Set flow-check trigger for unexplained pit gain

Torque Spike (High) at 2755 m: Torque Spike at 2755 m in Kopili. Torque rose without corresponding pressure anomaly. Reamed short interval and circulated cuttings. Outcome: Spike cleared with no equipment damage. Torque 414 kNm, drag 14.8 t, ROP 10.7 m/h. Recommended action: Compare live torque derivative with offset-well baseline

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.