

# DAILY DRILLING REPORT (SYNTHETIC)

OIL-GLK-006 - Geleki-006

NWIS prototype document - not an Oil India Limited operational record

|                   |                     |
|-------------------|---------------------|
| Field / Formation | Geleki / Girujan    |
| Report Timestamp  | 2007-08-13 18:00:00 |
| Current Depth     | 2278.0 m            |
| Mud System        | KCl Polymer WBM     |
| Well Risk         | Low (41.6/100)      |
| Latest Alert      | Normal              |

## Recent Drilling Parameters

| Timestamp   | Depth | SPP  | Torque | RPM | MW    | Flow In/Out | ROP  | State  |
|-------------|-------|------|--------|-----|-------|-------------|------|--------|
| 08-08 02:20 | 2204  | 2971 | 256    | 114 | 11.10 | 712/697     | 12.2 | Normal |
| 08-08 17:24 | 2212  | 2838 | 228    | 110 | 10.87 | 822/798     | 9.6  | Normal |
| 08-09 08:29 | 2220  | 2983 | 255    | 112 | 11.04 | 800/800     | 9.9  | Normal |
| 08-09 23:33 | 2229  | 2805 | 214    | 115 | 11.40 | 815/802     | 12.6 | Normal |
| 08-10 14:38 | 2237  | 3074 | 243    | 106 | 10.99 | 829/836     | 9.7  | Normal |
| 08-11 05:42 | 2245  | 2867 | 228    | 104 | 10.96 | 665/652     | 9.9  | Normal |
| 08-11 20:46 | 2253  | 3055 | 226    | 98  | 11.25 | 791/808     | 15.5 | Normal |
| 08-12 11:51 | 2262  | 2936 | 252    | 111 | 11.30 | 815/839     | 12.2 | Normal |
| 08-13 02:55 | 2270  | 2766 | 272    | 100 | 11.13 | 790/804     | 11.6 | Normal |
| 08-13 18:00 | 2278  | 3042 | 259    | 113 | 11.35 | 841/859     | 14.5 | Normal |

## Operational Events / Lessons

**Cementing Issue (High) at 1380 m:** Cementing Issue at 1380 m in Girujan. Observed returns did not match calculated displacement. Recorded pressure-volume response for remedial decision. Outcome: Returns improved after rate reduction. Cement returns 26% with density 14.71 ppg. Recommended action: Use pressure-volume reconciliation during displacement

**Stuck Pipe (Medium) at 1414 m:** Stuck Pipe at 1414 m in Girujan. Hookload became erratic during pipe movement. Stopped drilling and circulated bottoms-up. Outcome: Pipe movement restored after circulation and working. Torque 216 kNm, drag 22.8 t, ROP 5.7 m/h. Recommended action: Plan preventive wiper trip near analogous interval

**Mud Loss (Medium) at 1737 m:** Mud Loss at 1737 m in Girujan. Flow-out dropped below flow-in with pit loss. Prepared graded lost-circulation pill. Outcome: Circulation stabilized after treatment. Flow balance: 793/645 LPM (in/out); pit change -5.4 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

**Torque Spike (Medium) at 1997 m:** Torque Spike at 1997 m in Girujan. Rotary speed fluctuated during constant pump rate. Adjusted rotary parameters and observed response. Outcome: Spike cleared with no equipment damage. Torque 316 kNm, drag 15.4 t, ROP 8.8 m/h. Recommended action: Set warning on rapid torque rise with RPM instability

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.