

DAILY DRILLING REPORT (SYNTHETIC)

OIL-GLK-010 - Geleki-010

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Geleki / Kopili
Report Timestamp	2003-11-03 18:00:00
Current Depth	3475.0 m
Mud System	Glycol-PHPA WBM
Well Risk	Moderate (48.6/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
10-29 13:30	3260	3653	278	103	12.16	789/789	12.1	Normal
10-30 03:20	3284	3587	303	114	11.89	844/846	9.6	Normal
10-30 17:10	3308	3647	348	103	11.94	764/737	7.8	Normal
10-31 07:00	3332	3798	287	111	12.07	794/752	13.1	Normal
10-31 20:50	3356	3645	302	106	12.05	816/834	13.2	Normal
11-01 10:40	3380	3687	330	98	12.20	805/843	13.6	Normal
11-02 00:30	3403	3972	348	99	11.91	763/752	9.5	Normal
11-02 14:20	3427	3720	259	94	12.05	761/797	12.0	Normal
11-03 04:10	3451	3934	322	111	12.09	755/776	9.1	Normal
11-03 18:00	3475	3817	264	98	12.17	762/755	13.6	Normal

Operational Events / Lessons

Mud Loss (Medium) at 1608 m: Mud Loss at 1608 m in Kopili. Flow-out dropped below flow-in with pit loss. Reduced pump rate and monitored active pits. Outcome: Loss rate reduced to acceptable level. Flow balance: 769/658 LPM (in/out); pit change -2.8 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

Pressure Spike (Low) at 2704 m: Pressure Spike at 2704 m in Kopili. Short-duration high-pressure excursion was recorded. Reduced pump rate and checked circulation response. Outcome: Restriction cleared without further escalation. SPP 3873 psi at flow-in 714 LPM. Recommended action: Compare SPP against offset-well envelope at equivalent depth

Pressure Spike (Medium) at 2898 m: Pressure Spike at 2898 m in Kopili. Circulating pressure climbed without equivalent torque change. Reduced pump rate and checked circulation response. Outcome: Operations resumed after stable pressure trend. SPP 3673 psi at flow-in 698 LPM. Recommended action: Reduce pump rate and verify circulation if pressure trend persists

Pressure Spike (Medium) at 2922 m: Pressure Spike at 2922 m in Kopili. Pressure trend exceeded recent moving baseline. Verified surface equipment and mud properties. Outcome: Restriction cleared without further escalation. SPP 4166 psi at flow-in 749 LPM. Recommended action: Compare SPP against offset-well envelope at equivalent depth

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.