

DAILY DRILLING REPORT (SYNTHETIC)

OIL-HPJ-001 - Hapjan-001

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Hapjan / Girujan
Report Timestamp	2001-10-22 18:00:00
Current Depth	2365.0 m
Mud System	KCl Polymer WBM
Well Risk	Low (42.0/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
10-17 17:17	2206	2911	270	107	10.93	776/788	10.3	Normal
10-18 06:42	2223	2727	233	116	10.96	772/793	8.4	Normal
10-18 20:07	2241	2896	225	118	11.07	782/784	12.8	Normal
10-19 09:31	2259	2927	247	109	10.94	843/875	9.6	Normal
10-19 22:56	2276	2967	231	95	11.17	751/740	9.9	Normal
10-20 12:21	2294	3021	267	107	11.20	774/746	13.3	Normal
10-21 01:45	2312	3063	269	98	11.01	792/819	10.0	Normal
10-21 15:10	2330	3104	237	117	11.11	758/801	9.0	Normal
10-22 04:35	2347	2912	234	108	11.14	805/818	8.5	Normal
10-22 18:00	2365	3040	263	114	11.01	729/746	13.2	Normal

Operational Events / Lessons

Pressure Spike (Medium) at 1316 m: Pressure Spike at 1316 m in Girujan. Standpipe pressure increased rapidly at nearly stable flow. Reduced pump rate and checked circulation response. Outcome: Hydraulics returned to baseline. SPP 3021 psi at flow-in 866 LPM. Recommended action: Reduce pump rate and verify circulation if pressure trend persists

Cementing Issue (High) at 1371 m: Cementing Issue at 1371 m in Girujan. Displacement pressure became unstable. Reduced displacement rate and monitored returns. Outcome: Cementing sequence stabilized within revised limits. Cement returns 35% with density 14.15 ppg. Recommended action: Use pressure-volume reconciliation during displacement

Kick (High) at 1702 m: Kick at 1702 m in Girujan. Drilling break followed by positive flow check. Circulated influx under controlled conditions. Outcome: Well stabilized after controlled circulation. Gas 123 units; pit change +9.8 bbl; mud weight 10.46 ppg. Recommended action: Set flow-check trigger for unexplained pit gain

Torque Spike (Medium) at 2027 m: Torque Spike at 2027 m in Girujan. High torque developed while WOB remained elevated. Reduced WOB and RPM. Outcome: Rotary stability recovered after reaming. Torque 315 kNm, drag 16.6 t, ROP 12.7 m/h. Recommended action: Compare live torque derivative with offset-well baseline

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.