

DAILY DRILLING REPORT (SYNTHETIC)

OIL-HPJ-008 - Hapjan-008

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Hapjan / Girujan
Report Timestamp	2021-03-23 18:00:00
Current Depth	1864.0 m
Mud System	PHPA Water-Based Mud
Well Risk	Low (35.7/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
03-18 11:13	1814	2696	197	114	10.78	738/714	10.8	Normal
03-19 01:18	1820	2675	208	101	10.51	802/782	15.5	Normal
03-19 15:23	1826	2601	170	114	10.73	793/795	10.9	Normal
03-20 05:28	1831	2403	183	103	10.65	777/778	12.7	Normal
03-20 19:33	1836	2707	181	95	10.56	757/752	10.8	Normal
03-21 09:39	1842	2650	193	112	10.88	743/735	13.6	Normal
03-21 23:44	1848	2642	242	101	10.75	800/824	9.8	Normal
03-22 13:49	1853	2713	214	96	10.52	815/815	14.3	Normal
03-23 03:54	1858	2625	253	101	10.79	779/783	13.4	Normal
03-23 18:00	1864	2649	260	99	10.83	731/733	11.4	Normal

Operational Events / Lessons

Kick (High) at 1582 m: Kick at 1582 m in Girujan. Unexpected background gas rise preceded influx. Circulated influx under controlled conditions. Outcome: Operations resumed after well-control verification. Gas 246 units; pit change +9.0 bbl; mud weight 10.36 ppg. Recommended action: Raise kick advisory when flow-out exceeds flow-in with rising gas

Pressure Spike (Medium) at 1649 m: Pressure Spike at 1649 m in Girujan. Circulating pressure climbed without equivalent torque change. Verified surface equipment and mud properties. Outcome: Operations resumed after stable pressure trend. SPP 2971 psi at flow-in 729 LPM. Recommended action: Compare SPP against offset-well envelope at equivalent depth

Torque Spike (Low) at 1726 m: Torque Spike at 1726 m in Girujan. Torque rose without corresponding pressure anomaly. Reamed short interval and circulated cuttings. Outcome: Drilling resumed at reduced mechanical loading. Torque 259 kNm, drag 15.7 t, ROP 10.9 m/h. Recommended action: Set warning on rapid torque rise with RPM instability

Torque Spike (Medium) at 1765 m: Torque Spike at 1765 m in Girujan. Rotary speed fluctuated during constant pump rate. Reamed short interval and circulated cuttings. Outcome: Drilling resumed at reduced mechanical loading. Torque 295 kNm, drag 11.6 t, ROP 12.5 m/h. Recommended action: Reduce WOB/RPM proactively near correlated torque-spike depth

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.