

DAILY DRILLING REPORT (SYNTHETIC)

OIL-KMC-001 - Kumchai-001

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Kumchai / Barail
Report Timestamp	2001-12-07 18:00:00
Current Depth	3352.0 m
Mud System	Glycol-PHPA WBM
Well Risk	Critical (62.3/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
12-02 04:39	3200	3600	356	116	11.81	711/701	12.1	Operational Variation
12-02 19:28	3217	3715	275	114	11.74	762/760	9.4	Normal
12-03 10:17	3234	3643	301	93	12.06	745/741	12.5	Normal
12-04 01:06	3251	3800	282	103	12.12	770/773	10.3	Normal
12-04 15:55	3268	3705	386	96	11.90	806/816	14.2	Normal
12-05 06:44	3285	3648	265	108	11.99	786/763	14.0	Normal
12-05 21:33	3302	3740	319	102	12.03	757/764	8.5	Normal
12-06 12:22	3318	3712	286	113	12.00	760/765	13.1	Normal
12-07 03:11	3335	3634	296	111	11.98	732/755	10.9	Normal
12-07 18:00	3352	3707	289	110	11.86	689/676	5.0	Normal

Operational Events / Lessons

Torque Spike (High) at 2552 m: Torque Spike at 2552 m in Barail. Sharp torque excursion occurred with RPM instability. Adjusted rotary parameters and observed response. Outcome: Torque returned to operating band after parameter change. Torque 332 kNm, drag 13.1 t, ROP 10.4 m/h. Recommended action: Compare live torque derivative with offset-well baseline

Mud Loss (High) at 2638 m: Mud Loss at 2638 m in Barail. Flow-out dropped below flow-in with pit loss. Prepared graded lost-circulation pill. Outcome: Loss rate reduced to acceptable level. Flow balance: 779/678 LPM (in/out); pit change -11.9 bbl. Recommended action: Monitor pit volume continuously within +/-50 m of this depth

NPT (Medium) at 2690 m: NPT at 2690 m in Barail. Drilling parameters were stable but operations were suspended. Recorded downtime cause and maintenance action. Outcome: Operational hold cleared after checks. Recommended action: Use offset NPT history in operational readiness review

Stuck Pipe (Critical) at 2827 m: Stuck Pipe at 2827 m in Barail. Torque and drag increased while ROP declined. Back-reamed cautiously while monitoring torque. Outcome: BHA freed and hole conditioned before drilling resumed. Torque 407 kNm, drag 23.7 t, ROP 3.1 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.