

DAILY DRILLING REPORT (SYNTHETIC)

OIL-KMC-005 - Kumchai-005

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Kumchai / Lakadong+Therria
Report Timestamp	2017-03-05 18:00:00
Current Depth	3735.0 m
Mud System	Glycol-PHPA WBM
Well Risk	Moderate (53.2/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
03-01 09:03	3520	3879	331	98	12.17	708/697	10.9	Normal
03-01 20:43	3544	3842	322	113	12.38	775/767	15.8	Normal
03-02 08:22	3568	4078	322	101	12.36	769/757	16.8	Normal
03-02 20:02	3592	3818	298	115	12.26	801/785	10.1	Normal
03-03 07:42	3616	4073	301	112	12.40	795/798	13.5	Normal
03-03 19:21	3640	4058	286	106	12.48	726/711	11.9	Normal
03-04 07:01	3663	4110	300	103	12.21	750/736	11.7	Normal
03-04 18:40	3687	3859	341	109	12.19	740/720	12.5	Normal
03-05 06:20	3711	4048	317	105	12.50	713/715	7.8	Normal
03-05 18:00	3735	4022	376	113	12.36	761/752	6.9	Normal

Operational Events / Lessons

Kick (High) at 1974 m: Kick at 1974 m in Lakadong+Therria. Flow-out exceeded flow-in and gas units increased. Increased monitoring frequency and prepared kill-weight mud. Outcome: Gas trend returned to baseline. Gas 296 units; pit change +17.7 bbl; mud weight 10.54 ppg. Recommended action: Review mud-weight margin 50 m before correlated kick depth

Torque Spike (Critical) at 2050 m: Torque Spike at 2050 m in Lakadong+Therria. Rotary speed fluctuated during constant pump rate. Reamed short interval and circulated cuttings. Outcome: Rotary stability recovered after reaming. Torque 378 kNm, drag 14.2 t, ROP 16.2 m/h. Recommended action: Reduce WOB/RPM proactively near correlated torque-spike depth

Stuck Pipe (High) at 2100 m: Stuck Pipe at 2100 m in Lakadong+Therria. Rotary movement deteriorated progressively. Stopped drilling and circulated bottoms-up. Outcome: BHA freed and hole conditioned before drilling resumed. Torque 314 kNm, drag 37.1 t, ROP 7.7 m/h. Recommended action: Trigger stuck-pipe warning on combined torque/drag/ROP deterioration

Mud Loss (Medium) at 3255 m: Mud Loss at 3255 m in Lakadong+Therria. Active pit volume declined during stable pump rate. Prepared graded lost-circulation pill. Outcome: Full returns restored and drilling resumed. Flow balance: 781/725 LPM (in/out); pit change -10.8 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.