

# DAILY DRILLING REPORT (SYNTHETIC)

## OIL-KMC-010 - Kumchai-010

NWIS prototype document - not an Oil India Limited operational record

|                   |                     |
|-------------------|---------------------|
| Field / Formation | Kumchai / Girujan   |
| Report Timestamp  | 2022-05-12 18:00:00 |
| Current Depth     | 2348.0 m            |
| Mud System        | Glycol-PHPA WBM     |
| Well Risk         | Moderate (43.4/100) |
| Latest Alert      | Normal              |

### Recent Drilling Parameters

| Timestamp   | Depth | SPP  | Torque | RPM | MW    | Flow In/Out | ROP  | State  |
|-------------|-------|------|--------|-----|-------|-------------|------|--------|
| 05-08 08:18 | 2281  | 2842 | 270    | 105 | 11.21 | 787/799     | 11.4 | Normal |
| 05-08 20:02 | 2288  | 3024 | 231    | 104 | 11.16 | 772/773     | 11.8 | Normal |
| 05-09 07:47 | 2296  | 2837 | 235    | 98  | 11.01 | 760/766     | 9.1  | Normal |
| 05-09 19:32 | 2303  | 2876 | 241    | 101 | 10.98 | 716/688     | 11.6 | Normal |
| 05-10 07:16 | 2311  | 2969 | 260    | 112 | 11.20 | 808/807     | 10.4 | Normal |
| 05-10 19:01 | 2318  | 2970 | 228    | 110 | 10.98 | 767/747     | 9.9  | Normal |
| 05-11 06:46 | 2326  | 3023 | 234    | 99  | 10.95 | 764/786     | 9.1  | Normal |
| 05-11 18:30 | 2333  | 2886 | 249    | 104 | 11.23 | 740/774     | 11.9 | Normal |
| 05-12 06:15 | 2341  | 3005 | 241    | 110 | 11.25 | 799/806     | 10.5 | Normal |
| 05-12 18:00 | 2348  | 3046 | 246    | 100 | 11.08 | 801/802     | 12.9 | Normal |

### Operational Events / Lessons

**Stuck Pipe (High) at 1815 m:** Stuck Pipe at 1815 m in Girujan. Torque and drag increased while ROP declined. Worked pipe within safe operating limits. Outcome: Restriction cleared without fishing operation. Torque 400 kNm, drag 30.6 t, ROP 8.8 m/h. Recommended action: Plan preventive wiper trip near analogous interval

**Kick (High) at 1838 m:** Kick at 1838 m in Girujan. Flow-out exceeded flow-in and gas units increased. Circulated influx under controlled conditions. Outcome: Well stabilized after controlled circulation. Gas 188 units; pit change +16.2 bbl; mud weight 10.62 ppg. Recommended action: Raise kick advisory when flow-out exceeds flow-in with rising gas

**Stuck Pipe (Medium) at 1944 m:** Stuck Pipe at 1944 m in Girujan. Rotary movement deteriorated progressively. Worked pipe within safe operating limits. Outcome: Pipe movement restored after circulation and working. Torque 402 kNm, drag 29.7 t, ROP 5.1 m/h. Recommended action: Trigger stuck-pipe warning on combined torque/drag/ROP deterioration

**NPT (Medium) at 2154 m:** NPT at 2154 m in Girujan. Rotary and WOB remained at zero during downtime. Performed checks before restarting operations. Outcome: Equipment restored and drilling resumed. Recommended action: Track recurring NPT cause by rig and equipment family

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.