

DAILY DRILLING REPORT (SYNTHETIC)

OIL-LKW-002 - Lakwa-002

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Lakwa / Kopili
Report Timestamp	2011-11-16 18:00:00
Current Depth	3076.0 m
Mud System	KCl Polymer WBM
Well Risk	Moderate (55.4/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
11-12 00:46	2990	3675	262	107	11.88	752/746	11.1	Normal
11-12 13:20	3000	3636	287	113	11.60	789/806	13.5	Normal
11-13 01:55	3009	3405	235	118	11.65	768/770	11.6	Normal
11-13 14:30	3019	3565	303	103	11.64	761/761	11.9	Normal
11-14 03:05	3028	3376	269	109	12.02	814/799	11.5	Normal
11-14 15:40	3038	3395	252	112	11.71	760/746	12.8	Normal
11-15 04:15	3047	3453	300	118	11.90	755/755	6.0	Normal
11-15 16:50	3057	3569	270	92	11.67	752/772	12.4	Normal
11-16 05:25	3066	3547	290	118	11.89	757/756	11.4	Normal
11-16 18:00	3076	3522	258	99	11.73	840/817	12.1	Normal

Operational Events / Lessons

Torque Spike (Medium) at 2740 m: Torque Spike at 2740 m in Kopili. Sharp torque excursion occurred with RPM instability. Paused drilling to verify BHA behaviour. Outcome: Spike cleared with no equipment damage. Torque 406 kNm, drag 18.3 t, ROP 14.4 m/h. Recommended action: Compare live torque derivative with offset-well baseline

Pressure Spike (High) at 2866 m: Pressure Spike at 2866 m in Kopili. Standpipe pressure increased rapidly at nearly stable flow. Reduced pump rate and checked circulation response. Outcome: Hydraulics returned to baseline. SPP 4002 psi at flow-in 785 LPM. Recommended action: Compare SPP against offset-well envelope at equivalent depth

Pressure Spike (High) at 2894 m: Pressure Spike at 2894 m in Kopili. Pressure trend exceeded recent moving baseline. Stopped drilling and circulated at controlled rate. Outcome: Hydraulics returned to baseline. SPP 4359 psi at flow-in 781 LPM. Recommended action: Alert on sustained SPP deviation at constant flow

Stuck Pipe (High) at 2923 m: Stuck Pipe at 2923 m in Kopili. High drag was recorded while circulating remained possible. Stopped drilling and circulated bottoms-up. Outcome: Restriction cleared without fishing operation. Torque 443 kNm, drag 29.5 t, ROP 4.5 m/h. Recommended action: Plan preventive wiper trip near analogous interval

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.