

DAILY DRILLING REPORT (SYNTHETIC)

OIL-LKW-004 - Lakwa-004

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Lakwa / Tipam
Report Timestamp	2001-03-11 18:00:00
Current Depth	2526.0 m
Mud System	PHPA Water-Based Mud
Well Risk	Moderate (45.1/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
03-06 08:13	2362	3407	309	108	11.24	728/722	10.4	Precursor
03-06 22:38	2380	3394	282	111	11.10	782/754	11.4	Precursor
03-07 13:03	2399	3893	235	105	11.14	756/733	9.7	Event
03-08 03:29	2417	3536	267	102	11.40	725/713	10.0	Recovery
03-08 17:54	2435	2958	267	102	10.98	820/819	10.0	Normal
03-09 08:19	2453	3164	244	99	11.31	749/751	11.3	Normal
03-09 22:44	2472	3126	245	112	11.01	735/750	10.7	Normal
03-10 13:09	2490	3121	258	103	11.05	757/774	10.3	Normal
03-11 03:34	2508	3095	233	102	11.25	760/737	15.2	Normal
03-11 18:00	2526	3087	232	100	11.39	762/755	12.4	Normal

Operational Events / Lessons

Torque Spike (Low) at 1373 m: Torque Spike at 1373 m in Tipam. Rotary speed fluctuated during constant pump rate. Paused drilling to verify BHA behaviour. Outcome: Torque returned to operating band after parameter change. Torque 252 kNm, drag 18.6 t, ROP 9.7 m/h. Recommended action: Compare live torque derivative with offset-well baseline

Stuck Pipe (High) at 2142 m: Stuck Pipe at 2142 m in Tipam. High drag was recorded while circulating remained possible. Back-reamed cautiously while monitoring torque. Outcome: BHA freed and hole conditioned before drilling resumed. Torque 300 kNm, drag 26.8 t, ROP 5.6 m/h. Recommended action: Trigger stuck-pipe warning on combined torque/drag/ROP deterioration

Mud Loss (High) at 2289 m: Mud Loss at 2289 m in Tipam. Intermittent circulation losses developed while drilling ahead. Reduced ROP and conditioned the hole. Outcome: Interval drilled through with controlled losses. Flow balance: 735/588 LPM (in/out); pit change -4.0 bbl. Recommended action: Monitor pit volume continuously within +/-50 m of this depth

Pressure Spike (High) at 2399 m: Pressure Spike at 2399 m in Tipam. Pressure trend exceeded recent moving baseline. Stopped drilling and circulated at controlled rate. Outcome: Hydraulics returned to baseline. SPP 3893 psi at flow-in 756 LPM. Recommended action: Compare SPP against offset-well envelope at equivalent depth

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.