

DAILY DRILLING REPORT (SYNTHETIC)

OIL-LKW-005 - Lakwa-005

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Lakwa / Tipam
Report Timestamp	2018-11-06 18:00:00
Current Depth	2517.0 m
Mud System	KCl Polymer WBM
Well Risk	Moderate (50.3/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
11-01 14:06	2449	3183	261	110	11.04	731/738	7.7	Normal
11-02 03:52	2457	3007	264	101	11.20	753/770	10.2	Normal
11-02 17:38	2464	2935	244	103	11.38	801/807	6.1	Normal
11-03 07:24	2472	3002	240	116	11.48	784/814	17.0	Normal
11-03 21:10	2480	3099	221	110	11.43	757/792	12.5	Normal
11-04 10:56	2487	3202	263	83	11.14	753/752	11.4	Normal
11-05 00:42	2494	3096	281	103	11.33	796/877	13.2	Operational Variation
11-05 14:28	2502	3168	255	113	11.37	713/720	11.8	Normal
11-06 04:14	2510	3096	230	109	11.40	779/772	7.2	Normal
11-06 18:00	2517	3028	250	114	11.36	768/764	9.1	Normal

Operational Events / Lessons

Mud Loss (Low) at 1856 m: Mud Loss at 1856 m in Tipam. Active pit volume declined during stable pump rate. Reduced ROP and conditioned the hole. Outcome: Loss rate reduced to acceptable level. Flow balance: 771/681 LPM (in/out); pit change -5.1 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

Mud Loss (Medium) at 1879 m: Mud Loss at 1879 m in Tipam. Flow-out dropped below flow-in with pit loss. Prepared graded lost-circulation pill. Outcome: Interval drilled through with controlled losses. Flow balance: 740/663 LPM (in/out); pit change -10.1 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

Torque Spike (Medium) at 1887 m: Torque Spike at 1887 m in Tipam. High torque developed while WOB remained elevated. Reduced WOB and RPM. Outcome: Rotary stability recovered after reaming. Torque 300 kNm, drag 16.4 t, ROP 9.1 m/h. Recommended action: Compare live torque derivative with offset-well baseline

Mud Loss (High) at 2352 m: Mud Loss at 2352 m in Tipam. Intermittent circulation losses developed while drilling ahead. Reduced ROP and conditioned the hole. Outcome: Full returns restored and drilling resumed. Flow balance: 791/628 LPM (in/out); pit change -5.6 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.