

DAILY DRILLING REPORT (SYNTHETIC)

OIL-LKW-011 - Lakwa-011

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Lakwa / Tipam
Report Timestamp	2017-06-04 18:00:00
Current Depth	2729.0 m
Mud System	PHPA Water-Based Mud
Well Risk	High (57.3/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
05-30 17:20	2557	3050	306	77	11.35	792/782	11.2	Recovery
05-31 06:45	2576	3268	258	103	11.19	762/775	9.1	Normal
05-31 20:09	2595	3094	231	100	11.47	794/814	12.6	Normal
06-01 09:33	2614	2987	248	109	11.34	803/789	12.3	Normal
06-01 22:58	2634	3199	262	114	11.57	804/790	9.3	Normal
06-02 12:22	2653	3194	260	104	11.63	705/717	13.1	Normal
06-03 01:46	2672	3285	312	106	11.36	779/744	11.8	Normal
06-03 15:11	2691	3214	234	115	11.41	776/765	7.4	Normal
06-04 04:35	2710	3511	273	116	11.47	769/787	11.6	Normal
06-04 18:00	2729	3294	283	103	11.46	758/751	13.6	Normal

Operational Events / Lessons

Pressure Spike (High) at 2249 m: Pressure Spike at 2249 m in Tipam. Short-duration high-pressure excursion was recorded. Conditioned hole before restoring flow rate. Outcome: Standpipe pressure normalized after circulation. SPP 3604 psi at flow-in 788 LPM. Recommended action: Compare SPP against offset-well envelope at equivalent depth

Mud Loss (High) at 2384 m: Mud Loss at 2384 m in Tipam. Intermittent circulation losses developed while drilling ahead. Reduced ROP and conditioned the hole. Outcome: Full returns restored and drilling resumed. Flow balance: 824/729 LPM (in/out); pit change -8.0 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

NPT (Medium) at 2442 m: NPT at 2442 m in Tipam. No depth progress occurred during the recorded interval. Switched to standby system where available. Outcome: Equipment restored and drilling resumed. Recommended action: Flag repeated downtime patterns before mobilization

Torque Spike (High) at 2538 m: Torque Spike at 2538 m in Tipam. High torque developed while WOB remained elevated. Adjusted rotary parameters and observed response. Outcome: Spike cleared with no equipment damage. Torque 385 kNm, drag 18.7 t, ROP 13.6 m/h. Recommended action: Compare live torque derivative with offset-well baseline

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.