

DAILY DRILLING REPORT (SYNTHETIC)

OIL-MRN-005 - Moran-005

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Moran / Tipam
Report Timestamp	1998-12-14 18:00:00
Current Depth	2165.0 m
Mud System	Low-Solids WBM
Well Risk	Low (36.8/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
12-09 18:26	2107	2803	198	108	10.97	751/744	10.7	Normal
12-10 07:43	2114	2672	235	117	10.82	748/712	10.6	Normal
12-10 21:00	2120	2863	247	110	10.99	740/738	11.4	Normal
12-11 10:17	2126	2851	209	106	10.74	762/771	12.1	Normal
12-11 23:34	2133	2828	244	113	10.75	817/809	8.2	Normal
12-12 12:51	2139	2822	230	112	11.27	809/788	10.5	Normal
12-13 02:08	2146	2872	253	96	10.94	754/760	11.4	Operational Variation
12-13 15:25	2152	2752	248	106	11.10	833/823	12.9	Normal
12-14 04:42	2159	2888	208	104	11.23	767/752	6.5	Normal
12-14 18:00	2165	2835	256	117	10.81	758/770	11.2	Normal

Operational Events / Lessons

Mud Loss (Critical) at 1926 m: Mud Loss at 1926 m in Tipam. Intermittent circulation losses developed while drilling ahead. Stopped drilling and performed flow check. Outcome: Interval drilled through with controlled losses. Flow balance: 14/52 LPM (in/out); pit change -12.6 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

NPT (High) at 1939 m: NPT at 1939 m in Tipam. ROP dropped to zero during equipment unavailability. Switched to standby system where available. Outcome: Downtime closed with maintenance record. Recommended action: Flag repeated downtime patterns before mobilization

Torque Spike (Medium) at 1985 m: Torque Spike at 1985 m in Tipam. Rotary speed fluctuated during constant pump rate. Reduced WOB and RPM. Outcome: Rotary stability recovered after reaming. Torque 316 kNm, drag 15.4 t, ROP 14.7 m/h. Recommended action: Compare live torque derivative with offset-well baseline

Stuck Pipe (Medium) at 2069 m: Stuck Pipe at 2069 m in Tipam. High drag was recorded while circulating remained possible. Stopped drilling and circulated bottoms-up. Outcome: Pipe movement restored after circulation and working. Torque 243 kNm, drag 30.9 t, ROP 5.1 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.