

DAILY DRILLING REPORT (SYNTHETIC)

OIL-MRN-006 - Moran-006

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Moran / Kopili
Report Timestamp	2013-04-29 18:00:00
Current Depth	3368.0 m
Mud System	KCl Polymer WBM
Well Risk	Critical (65.4/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
04-25 02:22	3138	3847	290	103	11.85	720/755	10.9	Recovery
04-25 14:46	3164	3542	282	110	11.90	788/773	12.4	Normal
04-26 03:10	3190	3626	321	109	11.65	743/767	9.2	Normal
04-26 15:34	3215	3695	289	113	12.03	807/815	10.6	Normal
04-27 03:58	3241	3754	263	102	11.98	791/802	8.1	Normal
04-27 16:23	3266	3673	294	106	12.00	743/750	16.1	Operational Variation
04-28 04:47	3292	3647	328	103	11.91	797/794	7.4	Normal
04-28 17:11	3317	3665	315	117	11.83	792/810	9.1	Normal
04-29 05:35	3343	3559	287	115	11.94	753/736	11.6	Normal
04-29 18:00	3368	3684	327	110	11.93	780/779	12.2	Normal

Operational Events / Lessons

Stuck Pipe (High) at 2545 m: Stuck Pipe at 2545 m in Kopili. Hookload became erratic during pipe movement. Reduced WOB and increased hole-cleaning circulation. Outcome: Restriction cleared without fishing operation. Torque 326 kNm, drag 22.3 t, ROP 5.2 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

Stuck Pipe (High) at 3036 m: Stuck Pipe at 3036 m in Kopili. Hookload became erratic during pipe movement. Reduced WOB and increased hole-cleaning circulation. Outcome: Torque/drag returned toward baseline. Torque 392 kNm, drag 38.6 t, ROP 5.0 m/h. Recommended action: Plan preventive wiper trip near analogous interval

Fishing Operation (High) at 3062 m: Fishing Operation at 3062 m in Kopili. BHA retrieval required specialized tools. Confirmed fish top and planned engagement method. Outcome: Retrieval completed with recorded NPT impact. Recommended action: Review BHA reliability near correlated problematic interval

Kick (Medium) at 3113 m: Kick at 3113 m in Kopili. Drilling break followed by positive flow check. Shut in well and recorded pressures. Outcome: Operations resumed after well-control verification. Gas 136 units; pit change +7.8 bbl; mud weight 11.60 ppg. Recommended action: Set flow-check trigger for unexplained pit gain

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.