

DAILY DRILLING REPORT (SYNTHETIC)

OIL-NHK-006 - Nahorkatiya-006

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Nahorkatiya / Tipam
Report Timestamp	1999-06-03 18:00:00
Current Depth	2660.0 m
Mud System	Low-Solids WBM
Well Risk	Moderate (50.8/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
05-30 03:28	2493	3120	256	104	11.20	825/816	11.7	Normal
05-30 15:45	2511	2967	250	98	11.29	805/809	14.7	Normal
05-31 04:01	2530	3137	257	111	11.34	772/774	9.6	Normal
05-31 16:18	2548	3160	269	103	11.51	780/755	11.5	Normal
06-01 04:35	2567	3226	236	97	11.41	760/782	10.6	Normal
06-01 16:52	2586	3024	243	117	11.20	816/805	10.7	Normal
06-02 05:09	2604	3173	224	112	11.46	804/804	13.0	Normal
06-02 17:26	2623	3464	253	96	11.49	683/693	8.2	Normal
06-03 05:43	2642	3287	271	117	11.38	797/814	13.3	Normal
06-03 18:00	2660	3130	300	109	11.55	793/795	10.5	Normal

Operational Events / Lessons

Mud Loss (Medium) at 2117 m: Mud Loss at 2117 m in Tipam. Flow-out dropped below flow-in with pit loss. Reduced pump rate and monitored active pits. Outcome: Full returns restored and drilling resumed. Flow balance: 781/722 LPM (in/out); pit change -11.1 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

Mud Loss (Medium) at 2155 m: Mud Loss at 2155 m in Tipam. Intermittent circulation losses developed while drilling ahead. Prepared graded lost-circulation pill. Outcome: Full returns restored and drilling resumed. Flow balance: 770/686 LPM (in/out); pit change -8.2 bbl. Recommended action: Monitor pit volume continuously within +/-50 m of this depth

NPT (Medium) at 2324 m: NPT at 2324 m in Tipam. No depth progress occurred during the recorded interval. Performed checks before restarting operations. Outcome: Equipment restored and drilling resumed. Recommended action: Track recurring NPT cause by rig and equipment family

Mud Loss (Medium) at 2343 m: Mud Loss at 2343 m in Tipam. Active pit volume declined during stable pump rate. Reduced ROP and conditioned the hole. Outcome: Circulation stabilized after treatment. Flow balance: 179/130 LPM (in/out); pit change -4.3 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.