

DAILY DRILLING REPORT (SYNTHETIC)

OIL-NHK-007 - Nahorkatiya-007

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Nahorkatiya / Girujan
Report Timestamp	2002-06-22 18:00:00
Current Depth	2062.0 m
Mud System	Low-Solids WBM
Well Risk	Low (34.7/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
06-18 15:04	1924	2559	218	116	10.67	858/877	16.1	Normal
06-19 02:04	1939	2823	240	106	10.83	751/738	15.1	Normal
06-19 13:03	1954	2726	201	114	10.85	853/861	6.5	Normal
06-20 00:03	1970	2757	248	117	10.60	834/842	11.1	Normal
06-20 11:02	1985	2645	202	115	10.74	782/780	11.9	Normal
06-20 22:02	2001	2721	262	119	10.82	839/862	9.4	Normal
06-21 09:01	2016	2820	223	109	10.93	736/737	8.8	Normal
06-21 20:01	2031	2796	229	118	10.70	817/846	11.8	Normal
06-22 07:00	2047	2720	219	108	10.82	749/742	9.2	Normal
06-22 18:00	2062	2815	231	100	10.82	778/801	10.7	Normal

Operational Events / Lessons

Pressure Spike (Critical) at 956 m: Pressure Spike at 956 m in Girujan. Circulating pressure climbed without equivalent torque change. Verified surface equipment and mud properties. Outcome: Standpipe pressure normalized after circulation. SPP 2617 psi at flow-in 736 LPM. Recommended action: Compare SPP against offset-well envelope at equivalent depth

Cementing Issue (Medium) at 1087 m: Cementing Issue at 1087 m in Girujan. Cement returns were below planned percentage. Extended observation of returns before concluding job. Outcome: Job completed with adjusted displacement plan. Cement returns 66% with density 14.15 ppg. Recommended action: Alert when cement-return percentage drops below expected envelope

Mud Loss (High) at 1264 m: Mud Loss at 1264 m in Girujan. Flow-out dropped below flow-in with pit loss. Reduced pump rate and monitored active pits. Outcome: Loss rate reduced to acceptable level. Flow balance: 770/714 LPM (in/out); pit change -8.1 bbl. Recommended action: Monitor pit volume continuously within +/-50 m of this depth

Torque Spike (Low) at 1691 m: Torque Spike at 1691 m in Girujan. Rotary speed fluctuated during constant pump rate. Adjusted rotary parameters and observed response. Outcome: Drilling resumed at reduced mechanical loading. Torque 262 kNm, drag 10.4 t, ROP 13.5 m/h. Recommended action: Reduce WOB/RPM proactively near correlated torque-spike depth

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.