

DAILY DRILLING REPORT (SYNTHETIC)

OIL-RDS-003 - Rudrasagar-003

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Rudrasagar / Kopili
Report Timestamp	2013-10-26 18:00:00
Current Depth	3256.0 m
Mud System	Glycol-PHPA WBM
Well Risk	High (61.6/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
10-22 09:01	3151	3626	247	108	11.90	771/768	6.9	Normal
10-22 20:41	3162	3731	256	107	11.78	729/734	9.6	Normal
10-23 08:21	3174	3631	295	100	11.98	770/755	8.9	Normal
10-23 20:00	3186	3514	310	100	11.80	787/782	14.8	Normal
10-24 07:40	3198	3599	284	111	11.86	800/787	9.4	Normal
10-24 19:20	3209	3706	281	114	12.09	780/755	13.7	Normal
10-25 07:00	3221	3693	307	105	11.95	751/768	11.7	Normal
10-25 18:40	3233	3506	272	106	11.91	834/849	9.7	Normal
10-26 06:20	3244	3696	278	104	12.13	810/828	15.0	Normal
10-26 18:00	3256	3613	258	92	12.25	737/726	10.2	Normal

Operational Events / Lessons

Mud Loss (Low) at 2821 m: Mud Loss at 2821 m in Kopili. Partial returns observed at shale shaker. Prepared graded lost-circulation pill. Outcome: Full returns restored and drilling resumed. Flow balance: 756/681 LPM (in/out); pit change -7.1 bbl. Recommended action: Monitor pit volume continuously within +/-50 m of this depth

Mud Loss (High) at 3045 m: Mud Loss at 3045 m in Kopili. Intermittent circulation losses developed while drilling ahead. Reduced ROP and conditioned the hole. Outcome: Interval drilled through with controlled losses. Flow balance: 826/679 LPM (in/out); pit change -16.2 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

Cementing Issue (High) at 3104 m: Cementing Issue at 3104 m in Kopili. Cement returns were below planned percentage. Recorded pressure-volume response for remedial decision. Outcome: Placement completed with remedial monitoring recommendation. Cement returns 35% with density 15.62 ppg. Recommended action: Use pressure-volume reconciliation during displacement

Torque Spike (High) at 3127 m: Torque Spike at 3127 m in Kopili. High torque developed while WOB remained elevated. Reamed short interval and circulated cuttings. Outcome: Spike cleared with no equipment damage. Torque 501 kNm, drag 19.1 t, ROP 11.4 m/h. Recommended action: Compare live torque derivative with offset-well baseline

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.