

DAILY DRILLING REPORT (SYNTHETIC)

OIL-RDS-004 - Rudrasagar-004

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Rudrasagar / Kopili
Report Timestamp	2011-12-20 18:00:00
Current Depth	3418.0 m
Mud System	PHPA Water-Based Mud
Well Risk	High (57.9/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
12-15 11:13	3326	3721	284	95	11.85	798/793	11.3	Normal
12-16 01:18	3336	3888	304	120	11.95	794/809	13.2	Normal
12-16 15:23	3346	3801	275	115	12.17	743/725	9.1	Normal
12-17 05:28	3356	3707	280	108	12.06	770/778	10.3	Normal
12-17 19:33	3367	3805	282	123	12.03	795/798	12.4	Normal
12-18 09:39	3377	3663	316	112	11.78	732/722	11.2	Normal
12-18 23:44	3387	3767	309	117	12.34	752/751	14.1	Normal
12-19 13:49	3398	3798	302	116	12.33	706/704	10.2	Normal
12-20 03:54	3408	3760	304	102	12.09	713/727	14.9	Normal
12-20 18:00	3418	3701	293	98	12.11	764/780	10.4	Normal

Operational Events / Lessons

Mud Loss (High) at 2386 m: Mud Loss at 2386 m in Kopili. Intermittent circulation losses developed while drilling ahead. Stopped drilling and performed flow check. Outcome: Loss rate reduced to acceptable level. Flow balance: 753/564 LPM (in/out); pit change -6.5 bbl. Recommended action: Reduce pump rate/ECD before entering analogous interval

Torque Spike (Low) at 2587 m: Torque Spike at 2587 m in Kopili. Sharp torque excursion occurred with RPM instability. Paused drilling to verify BHA behaviour. Outcome: Rotary stability recovered after reaming. Torque 282 kNm, drag 16.5 t, ROP 10.3 m/h. Recommended action: Compare live torque derivative with offset-well baseline

Torque Spike (Low) at 3015 m: Torque Spike at 3015 m in Kopili. Sharp torque excursion occurred with RPM instability. Reamed short interval and circulated cuttings. Outcome: Rotary stability recovered after reaming. Torque 347 kNm, drag 16.6 t, ROP 15.1 m/h. Recommended action: Reduce WOB/RPM proactively near correlated torque-spike depth

Mud Loss (Medium) at 3036 m: Mud Loss at 3036 m in Kopili. Active pit volume declined during stable pump rate. Reduced pump rate and monitored active pits. Outcome: Circulation stabilized after treatment. Flow balance: 777/647 LPM (in/out); pit change -11.2 bbl. Recommended action: Monitor pit volume continuously within +/-50 m of this depth

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.