

DAILY DRILLING REPORT (SYNTHETIC)

OIL-RDS-005 - Rudrasagar-005

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Rudrasagar / Tipam
Report Timestamp	1998-09-18 18:00:00
Current Depth	2491.0 m
Mud System	PHPA Water-Based Mud
Well Risk	Moderate (49.1/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
09-14 02:39	2414	3078	252	106	11.17	783/812	8.6	Normal
09-14 15:02	2422	3156	227	107	11.20	814/856	11.4	Normal
09-15 03:24	2431	2948	234	108	11.39	779/798	11.1	Normal
09-15 15:46	2440	3044	220	113	11.24	793/812	12.6	Normal
09-16 04:08	2448	3023	267	121	11.27	786/794	16.5	Normal
09-16 16:31	2457	3226	267	110	11.10	793/803	11.1	Normal
09-17 04:53	2465	3031	247	103	11.27	670/665	13.9	Normal
09-17 17:15	2474	3065	250	104	11.28	712/711	12.9	Normal
09-18 05:37	2482	3075	280	111	11.08	778/786	10.9	Normal
09-18 18:00	2491	3280	268	111	11.18	742/754	13.3	Normal

Operational Events / Lessons

Mud Loss (Medium) at 1286 m: Mud Loss at 1286 m in Tipam. Intermittent circulation losses developed while drilling ahead. Reduced ROP and conditioned the hole. Outcome: Full returns restored and drilling resumed. Flow balance: 790/689 LPM (in/out); pit change -2.1 bbl. Recommended action: Monitor pit volume continuously within +/-50 m of this depth

Pressure Spike (Low) at 1440 m: Pressure Spike at 1440 m in Tipam. Standpipe pressure increased rapidly at nearly stable flow. Reduced pump rate and checked circulation response. Outcome: Standpipe pressure normalized after circulation. SPP 2655 psi at flow-in 800 LPM. Recommended action: Compare SPP against offset-well envelope at equivalent depth

Cementing Issue (High) at 1752 m: Cementing Issue at 1752 m in Tipam. Displacement pressure became unstable. Extended observation of returns before concluding job. Outcome: Returns improved after rate reduction. Cement returns 57% with density 14.81 ppg. Recommended action: Alert when cement-return percentage drops below expected envelope

Torque Spike (Medium) at 2302 m: Torque Spike at 2302 m in Tipam. High torque developed while WOB remained elevated. Paused drilling to verify BHA behaviour. Outcome: Drilling resumed at reduced mechanical loading. Torque 330 kNm, drag 11.3 t, ROP 12.9 m/h. Recommended action: Reduce WOB/RPM proactively near correlated torque-spike depth

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.