

DAILY DRILLING REPORT (SYNTHETIC)

OIL-RDS-006 - Rudrasagar-006

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Rudrasagar / Tipam
Report Timestamp	1999-08-07 18:00:00
Current Depth	2236.0 m
Mud System	Glycol-PHPA WBM
Well Risk	Moderate (48.8/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
08-02 12:46	2126	2712	226	109	11.19	756/755	12.8	Normal
08-03 02:41	2138	2776	242	113	10.84	764/755	11.2	Normal
08-03 16:36	2151	2588	180	117	10.86	877/896	10.9	Normal
08-04 06:30	2163	2875	269	110	10.84	762/775	13.6	Normal
08-04 20:25	2175	2941	207	110	10.76	766/761	11.7	Normal
08-05 10:20	2187	2874	192	110	10.84	755/761	12.3	Normal
08-06 00:15	2200	2967	223	112	11.01	781/808	11.8	Normal
08-06 14:10	2212	3058	225	108	11.18	729/706	10.8	Normal
08-07 04:05	2224	2932	236	105	11.01	779/794	12.8	Normal
08-07 18:00	2236	3154	241	105	10.83	758/784	13.3	Normal

Operational Events / Lessons

Mud Loss (Critical) at 1732 m: Mud Loss at 1732 m in Tipam. Intermittent circulation losses developed while drilling ahead. Prepared graded lost-circulation pill. Outcome: Interval drilled through with controlled losses. Flow balance: 693/514 LPM (in/out); pit change -10.5 bbl. Recommended action: Monitor pit volume continuously within +/-50 m of this depth

Mud Loss (High) at 1744 m: Mud Loss at 1744 m in Tipam. Active pit volume declined during stable pump rate. Reduced pump rate and monitored active pits. Outcome: Loss rate reduced to acceptable level. Flow balance: 774/630 LPM (in/out); pit change -16.8 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

Cementing Issue (High) at 1756 m: Cementing Issue at 1756 m in Tipam. Cement density/returns trend indicated placement uncertainty. Verified volumes and adjusted cementing rate. Outcome: Job completed with adjusted displacement plan. Cement returns 53% with density 14.26 ppg. Recommended action: Use pressure-volume reconciliation during displacement

Stuck Pipe (High) at 1942 m: Stuck Pipe at 1942 m in Tipam. Torque and drag increased while ROP declined. Back-reamed cautiously while monitoring torque. Outcome: Torque/drag returned toward baseline. Torque 268 kNm, drag 40.1 t, ROP 5.9 m/h. Recommended action: Plan preventive wiper trip near analogous interval

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.