

DAILY DRILLING REPORT (SYNTHETIC)

OIL-RDS-007 - Rudrasagar-007

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Rudrasagar / Barail
Report Timestamp	2000-12-16 18:00:00
Current Depth	3332.0 m
Mud System	Low-Solids WBM
Well Risk	Moderate (53.6/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
12-11 10:58	3192	3536	318	103	11.98	800/763	10.3	Normal
12-12 01:05	3208	3646	310	98	11.77	758/733	16.0	Normal
12-12 15:12	3223	3480	322	112	12.00	802/822	14.8	Normal
12-13 05:18	3239	3728	246	103	12.19	792/780	16.6	Normal
12-13 19:25	3254	3779	294	110	12.08	832/832	5.9	Normal
12-14 09:32	3270	3763	258	103	11.95	715/720	5.8	Normal
12-14 23:39	3286	3698	301	110	12.06	858/842	12.3	Normal
12-15 13:46	3301	3666	292	100	11.98	770/770	4.0	Normal
12-16 03:53	3316	3788	247	104	11.90	761/729	14.7	Normal
12-16 18:00	3332	3890	309	112	11.99	794/788	8.2	Normal

Operational Events / Lessons

Cementing Issue (Medium) at 2261 m: Cementing Issue at 2261 m in Barail. Cement density/returns trend indicated placement uncertainty. Recorded pressure-volume response for remedial decision. Outcome: Returns improved after rate reduction. Cement returns 31% with density 14.57 ppg. Recommended action: Alert when cement-return percentage drops below expected envelope

Stuck Pipe (Medium) at 2309 m: Stuck Pipe at 2309 m in Barail. Rotary movement deteriorated progressively. Worked pipe within safe operating limits. Outcome: Pipe movement restored after circulation and working. Torque 382 kNm, drag 34.0 t, ROP 7.9 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

Stuck Pipe (Medium) at 2373 m: Stuck Pipe at 2373 m in Barail. High drag was recorded while circulating remained possible. Worked pipe within safe operating limits. Outcome: BHA freed and hole conditioned before drilling resumed. Torque 279 kNm, drag 21.1 t, ROP 9.2 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

Stuck Pipe (High) at 2722 m: Stuck Pipe at 2722 m in Barail. High drag was recorded while circulating remained possible. Back-reamed cautiously while monitoring torque. Outcome: Torque/drag returned toward baseline. Torque 346 kNm, drag 40.5 t, ROP 4.7 m/h. Recommended action: Plan preventive wiper trip near analogous interval

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.